

LUZON COMMITTED POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL						2500.000			
Masinloc Power Plant - Unit 4	Coal	Masinloc Power Partners Co, Ltd.	Masinloc, Zambales	Zambales	III	350.000	Dec-25	May-26	With issued Letter of Non-Coverage from the Coal Moratorium
Masinloc Power Plant - Unit 5	Coal	Masinloc Power Partners Co, Ltd.	Masinloc, Zambales	Zambales	III	350.000	Feb-26	Dec-26	With issued Letter of Non-Coverage from the Coal Moratorium
Mariveles Coal-Fired Power Plant Phase II - Unit 5	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	Bataan	III	300.000	Dec-28	Jun-29	With issued Letter of Non-Coverage from the Coal Moratorium
Mariveles Coal-Fired Power Plant Phase II - Unit 6	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	Bataan	III	300.000	Jun-29	Dec-29	With issued Letter of Non-Coverage from the Coal Moratorium
Atimonan One Energy Inc. Power Plant Project Phase 1 - Unit 1	Coal	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	Quezon	IV-A	600.000	Mar-29	Feb-30	With issued Letter of Non-Coverage from the Coal Moratorium
Atimonan One Energy Inc. Power Plant Project Phase 1 - Unit 2	Coal	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	Quezon	IV-A	600.000	Mar-29	Feb-30	With issued Letter of Non-Coverage from the Coal Moratorium
OIL-BASED						11.040			
11.04 MW Capas Bunker C-Fired Diesel Power Plant	Oil	Supreme Power Corporation	Brgy. Sto. Rosario, Capas, Tarlac	Tarlac	III	11.040	Oct-25	Mar-26	Awaiting for updated PCATC from Distribution Utilities Delays in procurement of major equipment offshore due to COVID-19 pandemic restrictions.
NATURAL GAS						1090.000			
Batangas Combined Cyle Power Plant - Phase 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Batangas-Tabangao-Lobo National Road, Brgy. Ilijan, Batangas City, Batangas,	Batangas	IV-A	440.000	Nov-27	Feb-28	Change of project site location due to Land Acquisition Issues
Energy World Corporation 650 MW Gas Fired Combined Cycle Power Plant	Natural Gas	Energy World Corporation	Brgy. Ibabang Polo, Grande Island, Pagbilao, Quezon	Quezon	IV-A	650.000	TBD	TBD	Lenders issues on Transmission/Project Financing
GEO THERMAL						0.000			
HYDRO						712.490			
Colasi Hydroelectric Power Project	Hydro	Colasi Mini Hydro Electric Power Plant Corporation	Mercedes, Camarines Norte	Camarines Norte	V	4.000	Jan-26	Jan-26	- with FIT Application - FCATC issued on 24 February 2024. However, some compliance tests were not performed
Likud 2 Hydroelectric Power Project	Hydro	First Ifugao Renewable Energy Corporation	Asipulo, Ifugao	Ifugao	CAR	0.560	Jan-26	Jan-26	- FCATC already issued on August 1, 2024 - Ongoing issues regarding the distribution lines of IFELCO. According to FIRECO, frequent power interruption occurs when Likud 2 HPP is energized. IFELCO requested FIRECO not to energize Likud 2 HPP until further notice.
Dipalo Hydroelectric Power Project	Hydro	Power Beacon Renewable Solutions, Inc.	San Quintin, Pangasinan	Pangasinan	I	4.150	Jan-26	Feb-26	- 96.76% as of December 2025
Dupinga Hydroelectric Power Project	Hydro	Dupinga Mini Hydro Corporation	Gabalдон, Nueva Ecija	Nueva Ecija	III	4.680	Jan-26	Feb-26	- 98.04% as of October 2025 - Embedded Plant - NEECO II - Area 2
Bivao Hydroelectric Power Project	Hydro	Bivao Hydro Power Corporation	Balbalan, Kalinga	Kalinga	CAR	0.800	Mar-26	Apr-26	- 96% as of September 2025
Tumaуini Hydroelectric Power Project	Hydro	Philnew Hydro Power Corporation	Tumaуini, Isabela	Isabela	II	11.300	Apr-26	May-26	- Embedded Plant - ISELCO II - 41.79% as of June 2025
Kapangan Hydroelectric Power Project	Hydro	Cordillera Hydro Electric Power Corporation	Kapangan and Kibungan, Benguet	Benguet	CAR	60.000	Apr-27	Jun-27	- With SIS Endorsement - Under GEAP - 20.2% as of June 2025 - Ongoing Re-design - The electromechanical equipment is already at a warehouse leased by COHECO located in San Juan, La Union. - Ongoing Acquisition of Right of Way - Target Delivery Date under GFA1 - June 2027
Ibulao 1 Hydroelectric Power Project	Hydro	Kiangan Mini Hydro Corporation	Kiangan, Ifugao	Ifugao	CAR	7.600	Aug-27	Oct-27	- Embedded Plant - IFELCO - 40.33% as of July 2024 (stopped construction since 3rd qtr. 2024)
Kennon Hydroelectric Power Project	Hydro	J3S Hydro Power Corp.	Tuba, Benguet	Benguet	CAR	5.000	Mar-26	Dec-27	- 49% as of June 2025
Panicuan Hydroelectric Power Project	Hydro	Energytech Ventures, Inc.	Presentacion, Camarines Sur	Camarines Sur	V	3.000	Dec-27	Dec-27	- 39.39% as of September 2025
Tubay 3 Hydroelectric Power Project	Hydro	AT Dinum Co.	Tublay, Benguet	Benguet	CAR	1.000	Dec-28	Dec-28	- 39.75% as of April 2025
Asin-Hungduan Hydroelectric Power Project	Hydro	Kiangan Mini Hydro Corporation	Kiangan, Ifugao	Ifugao	CAR	9.800	2029	2029	- 24.69% as of January 2024 - No construction activities since 2nd quarter of 2024. Target resumption - November 2025
Wawa Pumped Storage 1 Hydroelectric Power Project	Hydro	Olympia Violao Water & Power, Inc.	Rodriguez, Rizal	Rizal	IV-A	600.000	Aug-30	Oct-30	- Embedded Plant - IFELCO - 3.6474% as of March 2025
Mariveles Hydroelectric Power Project	Hydro	Southeast Asia Renewable Power Corporation	Mariveles, Bataan	Bataan	III	0.600	TBD	TBD	- Embedded Plant - Authority of the Freeport Area of Bataan (AFAB) - For completion of tapping point, penstock and conduct of T&C - 98% complete
BIOMASS						6.282			
1.2 MW Biogas Power Plant Project	Biomass	First Quezon Biogas Corporation	Candelaria, Quezon	Quezon	IV-A	1.200	Feb-26	Apr-26	Stopped construction last 2nd quarter 2019 due to financing issues; WP extension approved on 08 April 2025
1.68-MW Biomass Power Plant Project (Phase 1)	Biomass	Trustpower Corporation	Mabalacat City, Pampanga	Pampanga	III	1.680	Jul-25	Oct-26	- with FCATC; Defer their COC/PAO application with ERC due to the technical issues encountered during the test and commissioning.
3.402-MW Biomass Power Plant Project (Phase 2)	Biomass	Trustpower Corporation	Mabalacat City, Pampanga	Pampanga	III	3.402	Jan-27	Mar-27	- On-going procurement of 3.402-MW Gas Engine Generator and expected to be delivered at plant site by 2nd Quarter 2025
SOLAR						5942.390			

LUZON COMMITTED POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
3 Angels And 2 Princess Rice Mill Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #16to17 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.280	Dec-25	Jan-26	Construction - 100% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Hermosa Solar Power Project	Solar	Solana Solar Alpha Inc.	Hermosa, Bataan	Bataan	III	20.622	Sep-25	Jan-26	Construction - 98.92% T&C - 95% WESM Registration - 0% COC Application - 0%
Ilocos Norte Solar Power Project	Solar	Energy Logics Philippines, Inc.	Burgos, Ilocos Norte	Ilocos Norte	I	87.594	Dec-22	Jan-26	Construction - 100% T&C - 100% WESM Registration - 100% COC Application - 60% -On-going checklisting of submitted documents to ERC -Applying for PAO/COC
OMG Rice Mill #3 Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #7 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.140	Dec-25	Jan-26	Construction - 100% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
VCCR Global Enterprises Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse B1, B2, B3, B5, B6 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.900	Dec-25	Jan-26	Construction - 95% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse #1 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #1 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.060	Dec-25	Jan-26	Construction - 100% completed T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 -As per Meralco, interconnection process is expected to be completed by June 2025. -GEAC approved the extension of DCD from December 2024 to June 2025. -On 4 July 2025, a letter dated 18 June 2025 was sent to SEMD requesting for deferment of DCD from June 30, 2025 to December 31, 2025. -Deferment of DCD still under evaluation WP Period: Dec 2023 - Dec 2028
Warehouse #18 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #18 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.150	Dec-25	Jan-26	Construction - 100% completed T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 -As per Meralco, interconnection process is expected to be completed by June 2025. -GEAC approved the extension of DCD from December 2024 to June 2025. -On 4 July 2025, a letter dated 18 June 2025 was sent to SEMD requesting for deferment of DCD from June 30, 2025 to December 31, 2025. -Deferment of DCD still under evaluation WP Period: Dec 2023 - Dec 2028
Warehouse #19 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #19 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.150	Dec-25	Jan-26	Construction - 100% completed T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 -As per Meralco, interconnection process is expected to be completed by June 2025. -GEAC approved the extension of DCD from December 2024 to June 2025. -On 4 July 2025, a letter dated 18 June 2025 was sent to SEMD requesting for deferment of DCD from June 30, 2025 to December 31, 2025. -Deferment of DCD still under evaluation WP Period: Dec 2023 - Dec 2028

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Warehouse #2 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #2 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.090	Dec-25	Jan-26	Construction - 100% completed T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 -As per Meralco, interconnection process is expected to be completed by June 2025. -GEAC approved the extension of DCD from December 2024 to June 2025. -On 4 July 2025, a letter dated 18 June 2025 was sent to SEMD requesting for deferment of DCD from June 30, 2025 to December 31, 2025. -Deferment of DCD still under evaluation WP Period: Dec 2023 - Dec 2028
Warehouse #20 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #20 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Dec-25	Jan-26	Construction - 100% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse #3 C TEKNIK Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #3 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Dec-25	Jan-26	Construction - 100% completed T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 -As per Meralco, interconnection process is expected to be completed by June 2025. -GEAC approved the extension of DCD from December 2024 to June 2025. -On 4 July 2025, a letter dated 18 June 2025 was sent to SEMD requesting for deferment of DCD from June 30, 2025 to December 31, 2025. -Deferment of DCD still under evaluation WP Period: Dec 2023 - Dec 2028
Warehouse #4 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #4 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Dec-25	Jan-26	Construction - 100% completed T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 -As per Meralco, interconnection process is expected to be completed by June 2025. -GEAC approved the extension of DCD from December 2024 to June 2025. -On 4 July 2025, a letter dated 18 June 2025 was sent to SEMD requesting for deferment of DCD from June 30, 2025 to December 31, 2025. -Deferment of DCD still under evaluation WP Period: Dec 2023 - Dec 2028
Warehouse #5 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #5 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Dec-25	Jan-26	Construction - 100% completed T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 -As per Meralco, interconnection process is expected to be completed by June 2025. -GEAC approved the extension of DCD from December 2024 to June 2025. -On 4 July 2025, a letter dated 18 June 2025 was sent to SEMD requesting for deferment of DCD from June 30, 2025 to December 31, 2025. -Deferment of DCD still under evaluation WP Period: Dec 2023 - Dec 2028
Warehouse #6 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #6 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Dec-25	Jan-26	Construction - 100% completed T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 -As per Meralco, interconnection process is expected to be completed by June 2025. -GEAC approved the extension of DCD from December 2024 to June 2025. -On 4 July 2025, a letter dated 18 June 2025 was sent to SEMD requesting for deferment of DCD from June 30, 2025 to December 31, 2025. -Deferment of DCD still under evaluation WP Period: Dec 2023 - Dec 2028
Warehouse No. 1 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse No. 1 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.140	Dec-25	Jan-26	Construction - 95% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028

LUZON COMMITTED POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Warehouse No. 2 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse No. 2 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.180	Dec-25	Jan-26	Construction - 95% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. 3 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse No. 3 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.180	Dec-25	Jan-26	Construction - 95% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. 4 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse No. 4 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.100	Dec-25	Jan-26	Construction - 95% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. B4 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse B4 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.180	Dec-25	Jan-26	Construction - 95% completed T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 -As per Meralco, interconnection process is expected to be completed by June 2025. -GEAC approved the extension of DCD from December 2024 to June 2025. -On 4 July 2025, a letter dated 18 June 2025 was sent to SEMD requesting for deferment of DCD from June 30, 2025 to December 31, 2025. -Deferment of DCD still under evaluation WP Period: Dec 2023 - Dec 2028
Warehouse No. B7 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse B7 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.100	Dec-25	Jan-26	Construction - 95% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. B8 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse B8 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.050	Dec-25	Jan-26	Construction - 95% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. C2 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #15 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.180	Dec-25	Jan-26	Construction - 95% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. C5 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse C5 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.200	Dec-25	Jan-26	Construction - 95% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. C6 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse C6 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.200	Dec-25	Jan-26	Construction - 95% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. C7 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse C7 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.200	Dec-25	Jan-26	Construction - 95% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028

LUZON COMMITTED POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Warehouse No. C8 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse C8 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.180	Dec-25	Jan-26	Construction - 95% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. E2 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse E2 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.230	Dec-25	Jan-26	Construction - 95% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. E3 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse E3 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.200	Dec-25	Jan-26	Construction - 95% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. E4 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse E4 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.230	Dec-25	Jan-26	Construction - 95% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. E5 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse E5 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.240	Dec-25	Jan-26	Construction - 95% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. F1 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse F1 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.130	Dec-25	Jan-26	Construction - 95% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. F2 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse F2 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.140	Dec-25	Jan-26	Construction - 95% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. F3 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse F3 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.150	Dec-25	Jan-26	Construction - 95% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. F4 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse F4 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.130	Dec-25	Jan-26	Construction - 95% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Bolbok 2 Solar Power Project	Solar	Citicore Solar Batangas 2, Inc.	Tuy, Batangas	Batangas	IV-A	75.000	Dec-25	Feb-26	Construction - 78% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Jul 2023 - Jul 2028
CASURECO IV Solar Power Project	Solar	Trademaster Renewable One Inc.	Tigaon, Camarines Sur	Camarines Sur	V	2.400	Jan-26	Feb-26	Construction - 98% T&C - 0% WESM Registration - 0% COC Application - 0%

LUZON COMMITTED POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Olongapo Solar Power Project	Solar	AP Renewable Energy Corporation	Barangay Santa Rita, Olongapo City, Zambales.	Zambales	III	172.200	Dec-25	Feb-26	Construction - 97.69% T&C - 0% WESM Registration - 0% COC Application - 0% Phase 1 WP Period: Mar 2022 - Mar 2027
Pagbilao 1 Solar Power Project	Solar	Citicore Solar Quezon, Inc.	Pagbilao, Quezon	Quezon	IV-A	70.500	Nov-25	Feb-26	Construction - 59% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Aug 2023 - Aug 2028
Pagbilao 2 Solar Power Project	Solar	Citicore Solar Quezon, Inc.	Pagbilao, Quezon	Quezon	IV-A	27.000	Nov-25	Feb-26	Construction - 59% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Oct 2023 - Oct 2028
San Pablo Solar Power Project	Solar	Solar Valley Energy Solutions Inc	Brgy. Annanuman, San Pablo, Isabela	Isabela	II	49.400	Jan-26	Feb-26	Construction- 18% T&C - 0% WESM Registration - 0% Phase 1 GEA-2 DCD was moved from Dec 2025 to Feb 2026, approved by GEA-Committee.
Terra Solar Project	Solar	Terra Solar Philippines, Inc.	Gapan City, General Tinio & Peneranda, Nueva Ecija and San Miguel & Dona Remedios Trinidad, Bulacan	Nueva Ecija and Bulacan	III	450.000	Aug-25	Feb-26	Phase 1 Sub A With BESS 300.007.000MW Construction - 52.4% T&C - 0% WESM Registration - 0% COC Application - 0%
Terra Solar Project	Solar	Terra Solar Philippines, Inc.	Gapan City, General Tinio & Peneranda, Nueva Ecija and San Miguel & Dona Remedios Trinidad, Bulacan	Nueva Ecija and Bulacan	III	400.000	Oct-25	Feb-26	Phase 1 Sub B With BESS 92.052MW Construction - 52.4% T&C - 0% WESM Registration - 0% COC Application - 0%
Terra Solar Project	Solar	Terra Solar Philippines, Inc.	Gapan City, General Tinio & Peneranda, Nueva Ecija and San Miguel & Dona Remedios Trinidad, Bulacan	Nueva Ecija and Bulacan	III	467.857	Dec-25	Feb-26	Phase 1 Sub C With BESS 92.052MW Construction - 52.4% T&C - 0% WESM Registration - 0% COC Application - 0%
Terra Solar Project	Solar	Terra Solar Philippines, Inc.	Gapan City, General Tinio & Peneranda, Nueva Ecija and San Miguel & Dona Remedios Trinidad, Bulacan	Nueva Ecija and Bulacan	III	467.857	Jan-26	Feb-26	Phase 1 Sub D With BESS 92.052MW Construction - 52.4% T&C - 0% WESM Registration - 0% COC Application - 0%
Agrosolis Solar Power Plant	Solar	Agrosolis Renewable Energy, Inc.	Cojuangco Road, Brgy. Armenia, Tarlac City	Tarlac	III	3.652	Nov-25	Mar-26	Construction - 100% T&C - 0% WESM Registration - 0% COC Application - 0% WP Period: Jun 2024 - Jun 2029
Binalonan Solar Power Project (Formerly: San Manuel 1 Solar Power Project)	Solar	Citicore Solar Pangasinan 2, Inc.	Binalonan and Sison, Pangasinan	Pangasinan	I	80.100	Dec-25	Mar-26	Construction - 72.5% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Aug 2023 - Aug 2028
Bolbok 1 Solar Power Plant (Formerly: Tuy Batangas 4 Solar Power Project)	Solar	Citicore Solar Batangas 2, Inc.	Tuy, Batangas	Batangas	IV-A	50.000	Dec-25	Mar-26	Construction - 78% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Jul 2024 - Jul 2029
Bugallon Solar Power Project	Solar	3 Barracuda Energy Corp.	Bugallon, Pangasinan	Pangasinan	I	530.400	Dec-25	Mar-26	Construction - 76% T&C - 0% WESM Registration - 0% COC Application - 0%

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Cordon Solar Power Project	Solar	Greenergy For Global, Inc. Doing Business Under G4G	Cordon, Isabela	Isabela	II	49.000	Feb-25	Mar-26	Construction - 100% T&C - 100% (as load) - 100% (as generator) WESM Registration - 100% COC Application - 80% GEA-2 With issued FCATC dated 17 June 2025. With issued Plant Capability Certificate Issued in 2 June 2025 by NGCP. With ongoing process of COE-GET and waiting for the COA/PAO. WP Period: Feb 2022 - Feb 2027
GIGA ACE 8 Solar Power Plant Project	Solar	Giga Ace 8, Inc.	Palauig, Zambales	Zambales	III	237.600	Dec-25	Mar-26	Construction- 87.32% T&C - 97.12% (Cold commissioning started) WESM Registration - 0% COC Application - 0%
Lumbangan Solar Power Project	Solar	Citicore Solar Batangas 1, Inc.	Tuy, Batangas	Batangas	IV-A	90.000	Oct-25	Mar-26	Construction - 88% T&C - 0% WESM Registration - 0% COC Application - 50% Affected by delay with Tuy-Dasmariñas TL WP Period: Jul 2023 - Jul 2028
Luntal Solar Power Project	Solar	Citicore Solar Batangas 1, Inc. (Formerly: Greencore Power Solutions 4, Inc. and Verdecore Power Solutions Inc.)	Tuy, Batangas	Batangas	IV-A	50.100	Oct-25	Mar-26	Construction - 90% T&C - 0% WESM Registration - 0% COC Application - 50% Affected by delay with Tuy-Dasmariñas TL WP Period: Oct 2023 - Oct 2028
San Manuel Solar Power Project	Solar	RE Resources, Inc.	San Manuel, Pangasinan	Pangasinan	I	69.900	Sep-25	Mar-26	Contruction - 100% T&C - 50% WESM Registration - 0% COC Application - 0%
Bulacan 2 Solar Power Project	Solar	San Ildefonso Alternative Energy Corp.	Brgy. Casalat and Brgy. Pasong Bangkal, San Ildefonso, Bulacan	Bulacan	III	17.185	Jan-26	Apr-26	Construction - 96% T&C - 0% WESM Registration - 50% COC Application - 0%
Capas Solar Power Project	Solar	Sindicatum C-Solar Power Inc.	Clark Green City, Capas, Tarlac	Tarlac	III	22.048	Mar-26	Apr-26	Construction - 40.97% T&C - 0% WESM Registration - 0% COC Application - 0%
Sta. Barbara 1 Solar Power Project	Solar	Citicore Solar Pangasinan, Inc.	Sta. Barbara, Pangasinan	Pangasinan	I	90.000	Jan-26	Apr-26	Construction - 72.65% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Aug 2023 - Aug 2028
Arayat 3A Solar Power Project	Solar	Citicore Solar Pampanga 1, Inc.	Arayat, Pampanga	Pampanga	III	30.000	Feb-26	May-26	Construction - 92.89% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Aug 2023 - Aug 2028
Bugallon Solar Power Project	Solar	Bugallon Green Energy Corporation (Transferred from PetroGreen Energy Corporation)	Brgy. Salomague Sur, Bugallon, Pangasinan	Pangasinan	I	18.560	Oct-25	May-26	Construction- 100% (Clearing/ Leveling) - 100% (Perimeter Fencing) - 89.13% (Construction of Solar/ Grid Facilities) T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 With ongoing request of GEA DCD extension

LUZON COMMITTED POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Limbauan Solar Power Project	Solar	BKS Green Energy Corp.	Brgy. Limbauan, San Pablo, Isabela	Isabela	II	28.000	Sep-25	May-26	Construction- 97.98% (Site Dev.) -90.30% (Solar Facility) -93.42% (Grid Facility) T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 With ongoing request for GEA DCD extension
Pasuguin-Burgos 100MW Solar Power Plant	Solar	Nanchao Renewable Energy Corp.	Municipality of Pasuguin and Burgos, Ilocos Norte	Ilocos Norte	I	49.000	Apr-26	Jun-26	Construction- 20% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Aug 2023 - Aug 2028
Greener Solar Power and Electric Motor, Inc. - Balanok 3 Solar Farm	Solar	Greener Solar Power Electric Motor, Inc.	Catmon-Balasing Road, Parang, Brgy. Catmon, Santa Maria, Bulacan	Bulacan	III	2.800	May-26	Jul-26	Construction- 60% T&C - 0% WESM Registration - 0% COC Application - 0% WP Period: Aug 2024 - Aug 2029
Labrador Solar Power Plant Project	Solar	Labrador Green Energy Corp.	Brgy. Bolo, Labrador, Pangasinan	Pangasinan	I	120.000	Aug-26	Oct-26	Construction - 46.4% T&C - 0% WESM Registration - 0% COC Application - 0% A meeting was conducted to request a DCD extension; however, no formal request has been submitted yet. GEA-2 WP Period: Dec 2023 - Dec 2028
Talugtug Solar Power Project	Solar	Talugtug Renewables Inc.	Talugtug, Nueva Ecija	Nueva Ecija	III	99.980	Aug-26	Oct-26	Construction - 62% T&C - 0% WESM Registration - 40% COC Application - 0% GEA-1 -The requested deferment of DCD from Mar 2025 to Nov 2025 was already approved by GEAC and currently ongoing CSW. WP Period: Jun 2022 - Jun 2027
Batangas Rollforming Plant Solar PV System	Solar	Phinma Solar Energy Corporation	Brgy. Soro-Soro, Karsada, Batangas City	Batangas	IV-A	0.090	Nov-26	Dec-26	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Calamba Rollforming Plant Solar PV System	Solar	Phinma Solar Energy Corporation	Chipeco Ave. Extension, Brgy. Real, Calamba City, Laguna	Laguna	IV-A	0.450	Nov-26	Dec-26	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Development of 50MW Ground Mounted Solar Power Plant	Solar	Wyn Power Corporation	Taysan, Batangas	Batangas	IV-A	50.000	Nov-26	Dec-26	Construction - 40% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Oct 2023 - Oct 2028
Ixus Bugallon Solar Power Project	Solar	Ixus Solar Energy Corp	Bugallon, Pangasinan	Pangasinan	I	274.735	Oct-26	Dec-26	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Oct 2023 - Oct 2028
La Union Rollforming Plant Solar PV System	Solar	Phinma Solar Energy Corporation	Poro Pt. San Fernando City, La Union	La Union	I	0.200	Nov-26	Dec-26	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028

LUZON COMMITTED POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Linglingay Solar Power Project	Solar	LINGLINGAY POWER CORPORATION	Brgy. Linglingay, Garnu, Isabela	Isabela	II	70.140	Nov-26	Dec-26	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Aug 2023 - Aug 2028
NKS One Floating Solar Power Project	Solar	NKS Solar One Inc.	Lumban City and Cavinty City, Laguna	Laguna	IV-A	90.000	Aug-26	Dec-26	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Oct 2024 - Oct 2029
OMG Rice Mill #1 Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #21 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.060	Nov-26	Dec-26	Construction - 100% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
OMG Rice Mill #2 Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #6 Sitio 14 Purok 2 Brgy. Dita Sta Rosa Laguna	Laguna	IV-A	0.150	Nov-26	Dec-26	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Pampanga Rollforming Plant Solar PV System	Solar	Phinma Solar Energy Corporation	McArthur Highway, Barangay Baliti, City of San Fernando, Pampanga 2000	Pampanga	III	0.180	Nov-26	Dec-26	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
PAVI Green Naga Solar Power Plant Project	Solar	PAVI Green Camsur Energy, Inc.	Naga City, Camarines Sur	Camarines Sur	V	40.400	Nov-25	Dec-26	Construction - 22.12% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-1 WP Period: Apr 2022 - Apr 2027
RKR Rice Mill #1 Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #7 Sitio 14 Purok 2 Brgy. Dita Sta Rosa Laguna	Laguna	IV-A	0.090	Nov-26	Dec-26	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
RKR Rice Mill #2 Solar PV System	Solar	Phinma Solar Energy Corporation	RWR3+VWW Balagtas, Bulacan	Bulacan	III	0.090	Nov-26	Dec-26	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
RKR Rice Mill #3 Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #10 Purok 1, barangay, Mexico, Pampanga	Pampanga	III	0.100	Nov-26	Dec-26	Construction - 95% T&C - 15% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
San Pablo Solar Power Project	Solar	Solar Valley Energy Solutions Inc	San Pablo, Isabela	Isabela	II	79.040	Oct-26	Dec-26	Construction- 0% T&C - 0% WESM Registration - 0% Phase 2 GEA-2
Sapang Balen Solar 2 Power Project	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	Tarlac	III	246.604	Sep-26	Dec-26	Construction - 100% land development - 0% project construction T&C - 0% WESM Registration - 0% COC Application - 0% WP Period: Jan 2022 - Jan 2027

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Sunmade Agri 1 Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #1 Sitio 14 Purok 2 Brgy. Dita Sta Rosa Laguna	Laguna	IV-A	0.280	Nov-26	Dec-26	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Sunmade Agri 2 Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #2 Sitio 14 Purok 2 Brgy. Dita Sta Rosa Laguna	Laguna	IV-A	0.168	Nov-26	Dec-26	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Sunmade Agri 3 Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #3 Sitio 14 Purok 2 Brgy. Dita Sta Rosa Laguna	Laguna	IV-A	0.042	Nov-26	Dec-26	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Sunmade Agri 4 Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #4 Sitio 14 Purok 2 Brgy. Dita Sta Rosa Laguna	Laguna	IV-A	0.080	Nov-26	Dec-26	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Sunmade Agri 5 Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #5 Sitio 14 Purok 2 Brgy. Dita Sta Rosa Laguna	Metro Manila	NCR	0.150	Nov-26	Dec-26	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse #22 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #22 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.120	Nov-26	Dec-26	Construction - 100% T&C - 0% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse #23 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #23 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Nov-26	Dec-26	Construction - 100% T&C - 0% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse #24 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #24 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.140	Nov-26	Dec-26	Construction - 100% T&C - 0% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse #25 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #25 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.120	Nov-26	Dec-26	Construction - 100% T&C - 0% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse #26 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #26 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.140	Nov-26	Dec-26	Construction - 100% T&C - 0% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028

LUZON COMMITTED POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Warehouse #27 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #27 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.230	Nov-26	Dec-26	Construction - 100% T&C - 0% WESM Registration - 35% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. C3 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #11 Purok 1, barangay, Mexico, Pampanga	Pampanga	III	0.100	Nov-26	Dec-26	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. C4 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Datuin Bldg., Brgy. Nalsian, Calasiao, Pangasinan, 2418 Pangasinan	Pangasinan	I	0.090	Nov-26	Dec-26	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
YH Pangasinan Solar Power Project	Solar	YHP3 Energy Inc.	Villasis, Pangasinan	Pangasinan	I	6.900	Dec-26	Dec-26	Construction - 17% T&C - 0% WESM Registration - not required (less than 10MW) COC Application - 0% WP Period: Oct 2022 - Oct 2027
Opus Solar Power Project	Solar	Opus Solar Energy Corp.	Paoay, Ilocos Norte	Ilocos Norte	I	149.950	Nov-26	Dec-26	Construction- 0% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Mar 2023 - Mar 2028
PAVI Green San Vicente Solar Power Plant Project	Solar	PAVI Green Camnorte Renewable Energy, Inc.	Brgy. Cabanbanan, San Vicente, Camarines Norte	Camarines Norte	V	28.600	Nov-26	Jan-27	Construction - 27.98% T&C - 0% WESM Registration - 0% COC Application - 0% WP Period: Jan 2022 - Jan 2027
Sapang Balen Solar 1 Power Project	Solar	Magalang Mabalacat Solar Power Corporation	Mabalacat City, Pampanga	Pampanga	III	158.400	Dec-26	Feb-27	Construction - 15% T&C - 0% WESM Registration - 0% COC Application - 0% WP Period: Feb 2022 - Feb 2027
Terra Solar Project	Solar	Terra Solar Philippines, Inc.	Gapan City, General Tinio & Peneranda, Nueva Ecija and San Miguel & Dona Remedios Trinidad, Bulacan	Nueva Ecija and Bulacan	III	714.286	Jan-27	Feb-27	Phase 2 With BESS 300.000mw/1,200.00MWh Construction - 52.4% T&C - 0% WESM Registration - 0% COC Application - 0%
YH Camarines Norte Solar Power Plant	Solar	YHP2 Energy Inc.	Brgy. Labo, Bautista, Camarines Norte	Camarines Norte	V	8.000	Dec-27	Dec-27	Construction - 17% T&C - 0% WESM Registration - not required (less than 10MW) COC Application - 0% WP Period: Mar 2023 - Mar 2028
Nueva Era Solar Power Project	Solar	One Ilocos Norte Energy Corporation	Nueva Era and Banna, Ilocos Norte	Ilocos Norte	I	87.500	Nov-27	Jan-28	Construction - 10% T&C - 0% WESM Registration - 5% COC Application - 0%
Turnigad 2 Solar Power Plant	Solar	Suweco Tablas Energy Corporation	Odiongan, Romblon	Romblon	IV-B	0.120	Jul-27	Jan-28	Construction - 100% T&C - 0%
WIND						1613.684			
Alabat Wind Power Project	Wind	Alabat Wind Power Corporation	Alabat, Quezon	Quezon	IV-A	62.400	Sep-25	2026	56.07% Overall: 47.46% Windfarm/substation 19.25% Transmission line/switching station(connection point) Under GEA-1
Calatagan Wind Power Project	Wind	Solar Philippines Calatagan Corporation	Calatagan , Batangas	Batangas	IV-A	30.000	Oct-25	2026	WESC 2019-10-126 was awarded on 23 December 2019. Target Commercial Operation is based on the approved work program. 1. Failed to file its Declaration of Commerciality (October 2023) 2. Failed to submit and renew the Performance Bond 3. On-going and pending application for OTCA of NGCP No update for the testing and comissioning of the project

LUZON COMMITTED POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Tanay Wind Power Project	Wind	Alternergy Tanay Wind Corporation	Antipolo City and Tanay, Rizal	Rizal	IV-A	128.000	Jan-26	Mar-26	32% Overall (39.2%): 38% - Civil construction and WTG installations 25% - Interconnection Facilities
Talim Wind Power Project	Wind	Island Wind Energy Corp.	Binangonan and Cardona, Rizal	Rizal	IV-A	218.750	May-26	Jun-26	Some development activities of the Talim Wind Power Project have encountered delays due to the COVID19 pandemic. Transactions with government agencies have been limited because of frequent closures due to disinfections. Travels for data gathering and field validations have also been limited due to community quarantine implementations. Long approval process of the ff: 1. ERC P2P Transmission Facilities 2. Reclassification and rezoning by Municipal and Provincial LGUs. DHSUD
Caparispisan II Wind Power Project	Wind	Amihan Renewable Energy Corp.	Pagudpud, Ilocos Norte	Ilocos Norte	I	70.000	Mar-25	Jul-26	100% Completed construction With PCATC and completed T & C Completed field test under the Grid Compliance Test on March 5-7 and currently undergoing Power Quality Analysis/Test
Pangasinan CW 2 Wind Power Project	Wind	Citicore Wind Energy Corporation	Sual and Labrador, Pangasinan	Pangasinan	I	80.000	Jun-26	Jul-26	Under GEA-2 (Offered capacity of 80.000MW); Under Pre-Development Stage On 19 September 2024, the assignment of WESC from Citicore Wind Energy Corporation (CWEC) to Citicore Wind Pangasinan 2 Inc. (CWP2I) was approved; On 24 January 2025, the assignment of the Green Energy Auction (GEA) Certificate of Award (COA) No. GEA2-W2023-10-006 from CWEC to CWP2I was approved. Issues and concerns : - The requested connection point to NGCP is the Bolo 230kV Substation (SS). - Per NGCP Offer of Service for System Impact Study (OOS-SIS) rejected the requested connection point due to limited available termination. - NGCP instead recommended connection at the Bugallon 230kV SS which is still under construction and will be completed by 2031 (for validation). - The DCD of the Project is December 2026 and connection at Bugallon SS will entail 9km TL. - Delayed in the acquisition of Special Land Use Permit with the DENR Grant of 3 year extension of DCD effective from the date the force majeure event cease to exist
Balaoi and Caunayan Wind Power Project	Wind	Bayog Wind Power Corp.	Pagudpud, Ilocos Norte	Ilocos Norte	I	160.000	Mar-25	Dec-26	100% Completed construction With PCATC and completed T & C Completed field test under the Grid Compliance Test on March 5-7 and currently undergoing Power Quality Analysis/Test
Quezon Wind Power Project	Wind	Quezon Wind Energy Corp.	Tanay; Santa Maria; General Nakar and Real, Rizal, Laguna, Quezon	Quezon	IV-A	239.985	Oct-26	Dec-26	Under GEA-2; Covered by valid WESC and COR. '- Delay in completion of NGCP SS. Location of Santa Maria Substation not yet determined. - Delay in NCIP FPIC process, the application for which was lodged August 2022 - Delay in ECC application. Recent DENR memorandum now requires ECC applications for projects within Protected Areas to be approved by the Central Office. Approval of technical scoping checklist is not yet issued, delayed for more than a year. - Delays in FLAq and SAPA applications
Sembrano Wind Power Project	Wind	Sembrano Wind Power Corp.	Pililla, Rizal; Mabitac and Pakil, Laguna	Laguna	IV-A	93.750	Oct-26	Dec-26	Pre-construction - 97% Construction & Interconnection - 0%
Camarines Sur Wind Power Project	Wind	Cornerstone Energy Development Inc.	Libmanan, Camarines Sur	Camarines Sur	V	49.999	Oct-26	Dec-26	Under GEA-2 (Offered capacity of 49.999MW); Covered by valid WESC, COR, and COCOC. With on-going request for capacity amendment from 71.400 MW to 58.500 MW due to the grid limitation
Kalayaan 2 Wind Power Project	Wind	Laguna Wind Energy Corp.	Paele, and Kalayaan, Laguna; and Mauban, Quezon	Quezon	IV-A	100.800	Oct-26	Dec-26	Overall – 27.57% Civil construction and WTG installations Access Road- 98% Internal Road- 55.14% Platform- 39.54% WTG Foundation- 18.14% Interconnection (Switchyard, Towers, and Transmission lines up to connection point) Substation- 3.3% Transmission Line- 1.56%
Camarines Sur CW Wind Power Project	Wind	Citicore Wind Energy Corporation	Bombon and Calabanga, Camarines Sur	Camarines Sur	V	50.000	Oct-26	Dec-26	Under GEA-2 (Offered capacity of 30.000MW); Under Pre-Development Stage On 30 September 2024, the assignment of WESC from Citicore Wind Energy Corporation (CWEC) to Citicore Wind Aklan Inc. (CWAi) was approved; On 10 February 2025, the assignment of the Green Energy Auction (GEA) Certificate of Award (COA) No. GEA2-W2023-10-009 from CWEC to CWAi was approved. 11 Feb 2025 - With a request for a change of capacity from 50MW to 45MW (For approval)

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Bataan-Zambales CW Wind Power Project	Wind	Citicore Wind Energy Corporation	Malapihan and Hermosa, Bataan and Subic, Zambales	Zambales	III	100.000	Oct-29	Dec-29	Under GEA-2 (Offered capacity of 100.000MW); Under Pre-Development Stage On 19 September 2024, the assignment of WESC from Citicore Wind Energy Corporation (CWEC) to Citicore Wind Zambales 1 Inc. (CWZ1I) was approved; On 13 January 2025, the assignment of the Green Energy Auction (GEA) Certificate of Award (COA) No. GEA2-W2023-10-007 from CWEC to CWZ1I was approved. Difficulty in finding consistent municipal and barangay boundary mapsDifficulty in finding complete cadastral maps
Quezon North Wind Power Project (formerly Isla Wind Power Project)	Wind	Giga Ace 6, Inc.	Pangil, Paete, Pakil, and Kalayaan, Laguna; Real and Mauban, Quezon	Quezon	IV-A	230.000	Oct-29	Dec-29	Grant of 3-year extension of DCD effective from the date the force majeure event cease to exist Under GEA-2 (Offered capacity of 230.000MW); Covered by valid WESC and COR. RE Contract Date: 09 March 2021 COA No. GEA2-W2023-10-008 Capacity Offered: 230.000 MW by 24 December 2026 Price Offered: PhP5.7886/kWh Compliances: 1. Resolutions of Support 2. Environmental Compliance Certificates 3. Certificate of Precondition 4. Provisional Permit for Foreshore/Offshore Land 5. Technical Study (LIDAR installation, SIS, preliminary WTG layout, & geotechnical study) As of 25 September 2024, GA6I's request to merge the WESCs covering Isla and Real ACE WPPs is under legal evaluation. Once approved by the Secretary, the project will cover a total area of 10,611 hectares in Pangil, Paete, Pakil, and Kalayaan, Laguna; and Real and Mauban, Quezon with potential capacity of 800,500 MW.
ENERGY STORAGE SYSTEM (ESS)						2142.163			
Maqapit Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Maqapit, Cagayan	Cagayan	II	20.000	Oct-25	Jan-26	Contingent to the releasing of bid bulletin for the 2nd round of CSP by NGCP/For Reserve Market
Maqapit Battery Energy Storage System Phase 2	Stand Alone BESS	SMGP BESS Power Inc.	Maqapit, Cagayan	Cagayan	II	20.000	Oct-25	Jan-26	Contingent to the releasing of bid bulletin for the 2nd round of CSP by NGCP/For Reserve Market
Bay Energy Storage Project	IRESS	AP Renewables Inc. (former: Cell Power Energy Corporation)	Bay, Laguna	Laguna	IV-A	20.000	Nov-25	Jan-26	
Terra Solar Project BESS (for Phase 1 Sub A)	IRESS	Terra Solar Philippines, Inc.	Gapan City, General Tinio & Peneranda, Nueva Ecija and San Miguel & Dona Remedios Trinidad, Bulacan	Nueva Ecija and Bulacan	III	300.007	Aug-25	Feb-26	
Terra Solar Project BESS (for Phase 1 Sub B)	IRESS	Terra Solar Philippines, Inc.	Gapan City, General Tinio & Peneranda, Nueva Ecija and San Miguel & Dona Remedios Trinidad, Bulacan	Nueva Ecija and Bulacan	III	92.052	Oct-25	Feb-26	
Terra Solar Project BESS (for Phase 1 Sub C)	IRESS	Terra Solar Philippines, Inc.	Gapan City, General Tinio & Peneranda, Nueva Ecija and San Miguel & Dona Remedios Trinidad, Bulacan	Nueva Ecija and Bulacan	III	92.052	Dec-25	Feb-26	
Terra Solar Project BESS (for Phase 1 Sub D)	IRESS	Terra Solar Philippines, Inc.	Gapan City, General Tinio & Peneranda, Nueva Ecija and San Miguel & Dona Remedios Trinidad, Bulacan	Nueva Ecija and Bulacan	III	92.052	Jan-26	Feb-26	
Binga Battery Energy Storage System	Stand Alone BESS	SN Aboitiz Power - Benguet, Inc.	Ilogon, Benguet	Benguet	CAR	40.000	Mar-26	Jun-26	- EPC Contract Signing done January 24, 2025 - Ceremonial Groundbreaking conducted March 24, 2025 - Done geotechnical investigation for HV area. - Purchase contract issued by EPC contractor to the supplier for BESS package. - Demolition Permit from LGU for buildings on BESS and HV area acquired. - DOLE Approved EPC CSHIP acquired. - Completed tree pruning activity for TL area. - On-going temporary fence for BESS area and tempofacil works.
Magat Battery Energy Storage System Phase 2	Stand Alone BESS	SN Aboitiz Power - Magat, Inc.	Ramon, Isabela	Isabela	II	16.000	Feb-26	Jun-26	Overall Project Progress As of the current reporting period, the project has reached an overall completion rate of 78.46 %, indicating steady progress across site works, engineering, safety, and procurement activities.
Mexico Battery Energy Storage System Phase 2	Stand Alone BESS	SMGP BESS Power Inc.	Mexico, Pampanga	Pampanga	III	20.000	Jun-26	Jun-26	Contingent to the releasing of bid bulletin for the 2nd round of CSP by NGCP/For Reserve Market
Mexico SJM Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Barangay San Jose Matulid, Mexico, Pampanga	Pampanga	III	20.000	Jun-26	Jul-26	Contingent to the releasing of bid bulletin for the 2nd round of CSP by NGCP/For Reserve Market
Mexico Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Mexico, Pampanga	Pampanga	III	50.000	Jun-26	Jul-26	Contingent to the releasing of bid bulletin for the 2nd round of CSP by NGCP/For Reserve Market
Terra Solar Project BESS (for Phase 2	IRESS	Terra Solar Philippines, Inc.	Gapan City, General Tinio & Peneranda, Nueva Ecija and San Miguel & Dona Remedios Trinidad, Bulacan	Nueva Ecija and Bulacan	III	300.000	Jan-27	Feb-27	
Angat Battery Energy Storage System Project	Stand Alone BESS	SMGP BESS Power Inc.	Angat, Bulacan	Bulacan	III	20.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Bacnotan Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Brgy. Cabugao, Bacnotan, La Union	La Union	I	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Bauang Battery Energy Storage Project	Stand Alone BESS	SMGP BESS Power Inc.	Bauang, La Union	La Union	I	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Bayombong Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Brgy. Busilac, Bayombong, Nueva Vizcaya	Nueva Vizcaya	II	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
BCCP Limay Battery Energy Storage System Project Phase 2	Stand Alone BESS	SMGP BESS Power Inc.	BCCPP, Limay, Bataan	Bataan	III	20.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Bolo Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Brgy. Bolo, Labrador, Pangasinan	Pangasinan	I	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement

LUZON COMMITTED POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Cabanatuan Battery Energy Storage	Stand Alone BESS	SMGP BESS Power Inc.	Cabanatuan, Nueva Ecija	Nueva Ecija	III	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Calamba Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Brgy. Prinza, Calamba, Laguna	Laguna	IV-A	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Daraga Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Daraga, Albay	Albay	V	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Dasmariñas Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Dasmariñas, Cavite	Cavite	IV-A	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Gumaca Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Brgy. Progreso, Gumaca, Quezon	Quezon	IV-A	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Hermosa Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Hermosa, Bataan	Bataan	III	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Ilijan Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Ilijan, Batangas	Batangas	IV-A	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
La Trinidad Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Beckel, La Trinidad, Benguet	Benguet	CAR	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Labo Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Brgy. Mahawan-hawan, Labo, Camarines Norte	Camarines Norte	V	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Labrador Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Labrador, Pangasinan	Pangasinan	I	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Laoag Battery Energy Storage System Project	Stand Alone BESS	SMGP BESS Power Inc.	Laoag, Ilocos Norte	Ilocos Norte	I	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Mahabang Parang Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Mahabang Parang, Batangas	Batangas	IV-A	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Naga Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Brgy. Del Rosario, Naga, Camarines Sur	Camarines Sur	V	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Navotas Battery Energy Storage System Project	Stand Alone BESS	SMGP BESS Power Inc.	Navotas, Metro Manila	Metro Manila	NCR	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Pagbilao Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Pagbilao, Quezon	Quezon	IV-A	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
San Jose del Monte Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Brgy. San Jose del Monte City, Bulacan	Bulacan	III	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
San Rafael Battery Energy Storage Phase 2	Stand Alone BESS	SMGP BESS Power Inc.	San Rafael, Bulacan	Bulacan	III	20.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
San Rafael Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	San Rafael, Bulacan	Bulacan	III	20.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Sual Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Sual, Pangasinan	Pangasinan	I	60.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Subic Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Sitio Agusuhin, Cawag, Subic, Zambales	Zambales	III	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Tuguegarao Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Brgy. Libag Norte, Tuguegarao City, Cagayan	Cagayan	II	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Urdaneta Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Urdaneta, Pangasinan	Pangasinan	I	40.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement

Notes:
TBD - To be determined
Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 December 2025
IRESS - Integrated Renewable Energy and Energy Storage System

For inquiries, please contact the following:
DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas,and BESS) - doe.epimb.powerprojects@gmail.com
DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph