

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL						1400.000			
H & WB PCB Supercritical Coal-Fired Power Plant - Unit 1	Coal	H & WB Asia Pacific (PTE LTD) Corporation	Jose Panganiban, Camarines Norte	Camarines Norte	V	350.000	Dec-29	TBD	The proponent is having difficulties in arranging financing for the project. This is aggravated by initiatives accelerating the phase-out of existing coal power plant projects.
H & WB PCB Supercritical Coal-Fired Power Plant - Unit 2	Coal	H & WB Asia Pacific (PTE LTD) Corporation	Jose Panganiban, Camarines Norte	Camarines Norte	V	350.000	Dec-29	TBD	
SRPGC Coal-Fired Power Plant Project	Coal	St. Raphael Power Generation Corporation	Brqy. San Rafael, Calaca, Batangas	Batangas	IV-A	350.000	TBD	TBD	1. SRPGC 2x350MW Commercial operations anchored on the completion of the NGCP's Tuy-Dasmarinas Transmission Line
SRPGC Coal-Fired Power Plant Project	Coal	St. Raphael Power Generation Corporation	Brqy. San Rafael, Calaca, Batangas	Batangas	IV-A	350.000	TBD	TBD	
OIL-BASED						60.000			
Malaya 2 x 30 Diesel Power Plant	Oil	Belgrove Power Corporation	Malaya, Pililla, Rizal	Rizal	IV-A	60.000	Dec-25	TBD	SIS Offer of Service date of the National Grid Corporation of the Philippines was set by December 2023, which will have an impact to the overall project completion.
NATURAL GAS						7038.000			
Combined Cycle Gas-fired Turbine San Francisco Power Plant	Natural Gas	Quezon Power (Philippines) Limited Co.	Barangays Cagsiay 1 and Cagsiay 2, Mauban, Quezon Province	Quezon	IV-A	1200.000	2028	2028	
GLEDC Luna LNG-Fired Combined Cycle Power Plant	Natural Gas	Global Luzon Energy Development Corporation	Barangays Nalvo Sur and Carisquis, Luna, La Union	La Union	I	1128.000	TBD	2030	Formerly: GLEDC Luna Coal Power Plant. To be converted to other Technology (from Coal to LNG). Some permits and requirements need to be amended or re-applied. Timeline of completion of Bolo-Balaoan Substation could impact target commercial operation.
GNPower Sisiman LNG Combined Cycle Power Plant	Natural Gas	GNPower Ltd. Co.	Barangays Alas-asin and Sisiman, Mariveles, Bataan	Bataan	III	1200.000	Jun-29	Dec-29	
La Esperanza Natural Gas-Fired Combined Cycle Gas Turbine (CCGT) Power Plant Project	Natural Gas	BERGS Gas Corporation	Philippine National Oil Company (PNOC) Industrial Park (PIP) Barangay Ailon, Municipality of Mariveles, Province of Bataan	Bataan	III	1800.000	Jan-30	Jul-30	
VIRES Natural Gas Floating Power Plant	Natural Gas	VIRES Energy Corporation	Barangay Simlong, Batangas City, Batangas	Batangas	IV-A	450.000	Sep-30	Dec-30	Connection to NGCP transmission grid; LNG supply
Santa Maria Natural Gas-Fired Combined Cycle Power Plant	Natural Gas	First Gen EcoPower Solutions Inc.	Brgy. Santa Rita, Batangas City	Batangas	IV-A	1260.000	TBD	TBD	
GEOTHERMAL						315.000			
Bacman 4 Botong - Rangas Geothermal Project	Geothermal	Energy Development Corporation	Bacon District, Sorsogon, Sorsogon City	Sorsogon	V	20.000	Jul-28	Dec-28	Ongoing securing permits and technical studies
Maibarara 3 Geothermal Project	Geothermal	Maibarara Geothermal Inc.	Laguna/Batangas	Laguna & Batangas	IV-A	20.000	Jan-29	Dec-29	
Mt. Malinao Geothermal Project	Geothermal	Philippine Geothermal Production Company, Inc.	Tiwi, Malinao, Malilipot, Polangui, Tabaco City and Buhí (Albay/Camarines Sur)	Albay & Camarines Sur	V	50.000	Jan-30	Dec-30	Ongoing drilling works.
Labo Geothermal Power Project	Geothermal	Philippine Geothermal Production Company, Inc.	Tagkawayan, Labo, San Vicente, San Lorenzo Ruiz, Del Gallego (Quezon/Camarines Norte&Sur)	Quezon, Camarines Sur & Camarines Norte	IV-A and V	105.000	Jan-31	Dec-31	Ongoing road preparation for planned drilling works.
Kalinga Geothermal Project	Geothermal	Aragorn Power and Energy Corporation	Lubuangan, Pasil and Tinglayan, Kalinga	Kalinga	CAR	120.000	Jan-32	Dec-32	Ongoing FM application due to Tribal conflict
HYDROPOWER						7398.058			
ARIIS 1 (NIA Station 4+283) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	Pangasinan	I	0.900	2028	2028	Ongoing Development activities
ARIIS 2 (NIA Stn 5+437.50) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	Pangasinan	I	0.750	2028	2028	Ongoing Development activities
ARIIS 3 (NIA Stn 5+898.50) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	Pangasinan	I	0.500	2028	2028	Ongoing Development activities
ARIIS 4 (Stn 4+808) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	Pangasinan	I	0.670	2028	2028	Ongoing Development activities
ARIS 3 + 611 Hydroelectric Power Project	Hydro	PNOC Renewables Corporation	San Manuel, Pangasinan	Pangasinan	I	1.000	2028	2028	Ongoing Pre-development activities
Besao 2 Hydroelectric Power Project	Hydro	BIMAKA Renewable Energy Development Corporation (BREDCO)	Besao, Mt. Province	Mt. Province	CAR	7.000	2028	2028	Ongoing Pre-construction
Boqa Hydroelectric Power Project	Hydro	Kadijo Bauko Hydropower Corp.	Bauko, Mt. Province	Mt. Province	CAR	1.000	2028	2028	Ongoing Development activities
Calanan Hydroelectric Power Project	Hydro	Violaoao Gold Development Corporation	Tabuk City, Kalinga	Kalinga	CAR	60.000	2028	2028	Ongoing Pre-development activities
Calanasan 1 Hydroelectric Power Project	Hydro	Pan Pacific Renewable Power Philippines Corporation	Calanasan, Apayao	Apayao	CAR	30.000	2028	2028	Ongoing Pre-development activities
Chico River Hydroelectric Power Project	Hydro	Karavan Hydropower Corporation	Tabuk, Kalinga	Kalinga	CAR	52.000	2028	2028	Ongoing Development activities
Coto 1 Hydroelectric Power Project	Hydro	Coto Hydro Corp.	Masinloc, Zambales	Zambales	III	9.000	2028	2028	Ongoing Development activities
Coto 2 Hydroelectric Power Project	Hydro	Coto Hydro Corp.	Masinloc, Zambales	Zambales	III	3.500	2028	2028	Ongoing Development activities
Dalimuno Hydroelectric Power Project	Hydro	Violaoao Gold Development Corporation	Tabuk City, Kalinga	Kalinga	CAR	58.000	2028	2028	Ongoing Pre-development activities
Kabayan 2 Hydroelectric Power Project	Hydro	Hedcor Kabayan, Inc. (formerly: Hedcor Cordillera, Inc.)	Kabayan, Benguet	Benguet	CAR	52.000	2028	2028	Under Force Majeure
Kibungan 2 Hydroelectric Power Project	Hydro	Hedcor Benquet, Inc.	Suapon, Ilocos Sur	Ilocos Sur	I	40.000	2028	2028	Ongoing Development activities
Lamut Hydroelectric Power Project	Hydro	Lamut-Asipulo Mini Hydro Corporation	Asipulo, Ifugao	Ifugao	CAR	6.800	2028	2028	Ongoing Development activities
Lingod River Hydroelectric Power Project	Hydro	Lingod Hydro Power Corporation	Gabaldon, Nueva Ecija and San Luis, Aurora	Nueva Ecija & Aurora	III	3.000	2028	2028	Ongoing Development activities
Lower Chico Hydroelectric Power Project	Hydro	Kadijo Bauko Hydropower Corp.	Bauko, Mt. Province	Mt. Province	CAR	2.100	2028	2028	Ongoing Development activities
Lower Siffu Hydroelectric Power Project	Hydro	Asiapac Green Renewable Energy Corporation	Natonin, Mt. Province	Mt. Province	CAR	3.000	2028	2028	Ongoing Development activities
Mangayagay -1 Hydroelectric Power Project	Hydro	United Hydro Power Builders	Alfonso Castañeda, Nueva Vizcaya	Nueva Vizcaya	II	2.400	2028	2028	Ongoing Development activities
Masiway 2 Hydroelectric Power Project	Hydro	Gainza Energy Corporation	Pantabangan, Nueva Ecija	Nueva Ecija	III	9.000	2028	2028	Ongoing Pre-development activities
Matuno 1 Hydroelectric Power Project	Hydro	Smith Bell Mini-Hydro Corp.	Ambaguio, Nueva Vizcaya	Nueva Vizcaya	II	7.400	2028	2028	Ongoing Development activities
Matuno 2 Hydroelectric Power Project	Hydro	Aurora All Asia Energy Corporation	Ambaguio, Nueva Vizcaya	Nueva Vizcaya	II	15.000	2028	2028	Ongoing Development activities
Matuno 2 Hydroelectric Power Project	Hydro	Smith Bell Mini-Hydro Corp.	Bambang, Nueva Vizcaya	Nueva Vizcaya	II	7.900	2028	2028	Ongoing Development activities
Nabuanagan River Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Conner, Apayao	Apayao	CAR	10.000	2028	2028	Ongoing Development activities
Orillon Hydroelectric Power Project	Hydro	SN Abolitiz Power - Ifugao, Inc.	Iligan, Ifugao	Ifugao	CAR	20.000	2028	2028	Ongoing Development activities
Pampang Hydroelectric Power Project	Hydro	FDC Renewables Corporation	Santa Fe, Nueva Vizcaya	Nueva Vizcaya	II	26.000	2028	2028	Ongoing Development activities
Pasil B Hydroelectric Power Project	Hydro	I-Maat Renewable Energy Corporation	Pasil, Kalinga	Kalinga	CAR	15.684	2028	2028	Ongoing Development activities
Pasil C Hydroelectric Power Project	Hydro	I-Maat Renewable Energy Corporation	Pasil, Kalinga	Kalinga	CAR	9.754	2028	2028	Ongoing Development activities
Piapi River Hydroelectric Power Project	Hydro	Repower Energy Development Corporation	Real, Quezon	Quezon	IV-A	4.500	2028	2028	Ongoing Pre-construction
Tamdaagan 2 Hydroelectric Power Project	Hydro	ZAK Green Energy, Inc.	Vintar, Ilocos Norte	Ilocos Norte	I	5.150	2028	2028	Ongoing Development activities
Tamdaagan Hydroelectric Power Project	Hydro	ZAK Green Energy, Inc.	Vintar, Ilocos Norte	Ilocos Norte	I	7.400	2028	2028	Ongoing Development activities
Tiniaoan (Lower) Hydroelectric Power Project	Hydro	Aurora All Asia Energy Corporation	Real, Quezon	Quezon	IV-A	8.000	2028	2028	Ongoing Pre-development activities
Tinglayan Hydroelectric Power Project	Hydro	Pan Pacific Renewable Power Philippines Corporation	Tinglayan, Kalinga	Kalinga	CAR	22.500	2028	2028	Ongoing Development activities
Tinoc 1 Hydroelectric Power Project	Hydro	QuadRiver Energy Corporation	Tinoc, Ifugao	Ifugao	CAR	3.000	2028	2028	Ongoing Development activities
Tinoc 2 Hydroelectric Power Project	Hydro	QuadRiver Energy Corporation	Tinoc, Ifugao	Ifugao	CAR	6.500	2028	2028	Ongoing Development activities
Tinoc 3 Hydroelectric Power Project	Hydro	QuadRiver Energy Corporation	Tinoc, Ifugao	Ifugao	CAR	5.000	2028	2028	Ongoing Development activities
Tublay 1 Hydroelectric Power Project	Hydro	AT Dinum Company	Tublay & La Trinidad, Benguet	Benguet	CAR	1.900	2028	2028	Ongoing Development activities
Tublay 2 Hydroelectric Power Project	Hydro	AT Dinum Company	Tublay, Benguet	Benguet	CAR	6.000	2028	2028	Ongoing Development activities
Upper Chico Hydroelectric Power Project	Hydro	Kadijo Bauko Hydropower Corp.	Bauko, Mt. Province	Mt. Province	CAR	2.000	2028	2028	Ongoing Development activities
Upper Siffu Hydroelectric Power Project	Hydro	Asiapac Green Renewable Energy Corporation	Natonin, Mt. Province	Mt. Province	CAR	2.750	2028	2028	Ongoing Development activities

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Upper Tabuk Hydroelectric Power Project	Hydro	DPJ Engineers and Consultants	Tabuk City, Kalinga	Kalinga	CAR	15.000	2028	2028	Ongoing Development activities
Buaya Hydroelectric Power Project	Hydro	JBD Water Power (JWPI) Inc.	Balbalan and Pinukpuk, Kalinga	Kalinga	CAR	40.000	2029	2029	Ongoing Development activities
Saltan River Site E Hydroelectric Power Project	Hydro	JBD Water Power (JWPI) Inc.	Balbalan and Pinukpuk, Kalinga	Kalinga	CAR	45.000	2029	2029	Ongoing Pre-development activities
Alimit Hydroelectric Power Project	Hydro	SN Aboitiz Power - Ifugao, Inc.	Lagawe, Ifugao	Ifugao	CAR	120.000	2030	2030	Ongoing Development activities
Alimit-Pumped Storage Hydroelectric Power Project	Hydro	SN Aboitiz Power - Ifugao, Inc.	Lagawe & Mayoyao, Ifugao	Ifugao	CAR	250.000	2030	2030	Ongoing Pre-development activities
Chico Hydroelectric Power Project	Hydro	San Lorenzo Ruiz Plat Energy and Water, Inc.	Tabuk, Kalinga	Kalinga	CAR	150.000	2030	2030	Ongoing Development activities
Dingalan Pumped-Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Dingalan, Aurora	Aurora	III	500.000	2030	2030	Ongoing Pre-development activities
Gened - 1 Hydroelectric Power Project	Hydro	Pan Pacific Renewable Power Phils. Corp.	Pudtol, Apayaw	Apayao	CAR	150.000	2030	2030	Ongoing Development activities
Gened 2 Hydroelectric Power Project	Hydro	Pan Pacific Renewable Power Philippines Corporation	Kabugao, Apayao	Apayao	CAR	250.000	2030	2030	Ongoing Development activities
Kibungan Pumped-Storage Hydroelectric Power Project	Hydro	Coheco Badeo Corporation	Kibungan, Benguet	Benguet	CAR	500.000	2030	2030	Ongoing Development activities
Pakil Pumped Storage Hydroelectric Power Project	Hydro	Ahunan Power, Inc.	Pakil, Laguna	Laguna	IV-A	1400.000	2030	2030	Ongoing Development activities
Saltan D River Hydroelectric Power Project	Hydro	JBD Water Power Inc.	Balbalan and Pinukpuk, Kalinga	Kalinga	CAR	49.000	2030	2030	Ongoing Development activities
Maton Pumped Storage (formerly Maton Hydroelectric Power Project)	Hydro	Pan Pacific Renewable Power Phils. Corp.	Pudtol and Kabugao, Apayao	Apayao	CAR	2000.000	2031	2031	Ongoing Pre-development activities
San Roque Lower East Pumped-Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Itogon, Benguet	Benguet	CAR	400.000	2032	2032	Ongoing Pre-development activities
San Roque Upper East Pumped Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Itogon, Benguet	Benguet	CAR	600.000	2032	2032	Ongoing Development activities
San Roque West Pumped Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Itogon, Benguet	Benguet	CAR	400.000	2032	2032	Ongoing Development activities
BIOMASS						112.000			
12-MW Waste-to-Energy Power Plant Project	Biomass	Green Atom Renewable Energy Corporation	Pampanga	Pampanga	III	12.000	Oct-26	Dec-26	- To submit a revised Work Program - Hearing at ERC is scheduled on July 4 and 11 re: filing of PSA - Signed a new EPC Contract - Ongoing loan application with BDO
100.000-MW Manila Waste-to-Energy Facility Project	Biomass	Manila Integrated Environment Corporation	Metro Manila	Metro Manila	NCR	100.000	Feb-29	Apr-29	With pending SIS; ongoing securing of permits and licences
SOLAR						15012.154			
CSFirst Green Infanta Solar Power Project (Note: With Integrated BESS of 107.320 MW)	Solar	CSFirst Green Agri-Industrial Development, Inc.	Infanta and Mabini, Pangasinan	Pangasinan	I	180.540	Jan-26	Feb-26	with BESS of 107.320 MW
Subic New 100MWp PV Power Plant Project	Solar	Jobin SQM, Inc.	Morong and Hermosa, Bataan	Bataan	III	24.599	Nov-25	Feb-26	
Telos Iba 1 Solar Power Project	Solar	Telos Energy Development Corporation	Iba, Zambales	Zambales	III	38.400	Dec-25	Feb-26	
AGUILAR SOLAR POWER PROJECT	Solar	Ixus Solar Energy Corp.	Aguilar, Pangasinan	Pangasinan	I	225.000	Jan-26	Mar-26	With BESS 100.000MW/200.000MWh
Astra Solar Power Project	Solar	Astra Solar Energy Corp.	Curima, Ilocos Norte	Ilocos Norte	I	56.250	Dec-25	Mar-26	Acquisition of Possessory Rights - 15% completed LGU Resolution of Support - 67% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 0% completed Procurement of EPC -0%
Samal Solar Power Project	Solar	Samal Solar Renewable Energy Corp.	Gugo and San Juan, Samal, Bataan	Bataan	III	6.080	Feb-26	Mar-26	Phase 2
Magat Floating Solar Power Project	Solar	SN Aboitiz Power - Magat Inc.	Magat Reservoir, Alfonso Lista and Aguinaldo in Ifugao; and Santiago City and Ramon in Isabela	Isabela and Ifugao	II and CAR	54.080	Mar-26	May-26	
Atimonan Solar Power Plant Project	Solar	Bolo Renewable Energy Corp.	Atimonan, Quezon	Quezon	IV-A	53.120	Jun-26	Jun-26	Acquisition of Possessory Rights - 80% LGU Resolution of Support - 100% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 100% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Ultra Solar Power Plant Project	Solar	Bolo Renewable Energy Corp.	Padre Burgos and Atimonan, Quezon	Quezon	IV-A	71.680	Jun-26	Jun-26	Acquisition of Possessory Rights - 80% LGU Resolution of Support - 100% Conduct of SIS/DIS - 0% Acquisition of permits from NGAs - 100% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Amherst Laboratories Inc.	Solar	Buskowitz Solar Inc.	City of Biñan, Laguna	Laguna	IV-A	0.360	Jun-26	Jul-26	
Labrador Solar Power Plant Project	Solar	Labrador Green Energy Corp.	Labrador, Pangasinan	Pangasinan	I	3.250	Aug-25	Jul-26	Remaining/Non-GEA Capacity
SolarAce3 Solar Power Plant Project	Solar	SolarAce3 Energy Corp.	Buquey, Cagayan	Cagayan	II	206.500	Mar-26	Jul-26	With BESS 130.000MW/520.000MWh
CSFirst Green Dasol Solar Power Project (Note: With Integrated BESS of 82.560 MW)	Solar	CSFirst Green Agri-Industrial Development, Inc.	Dasol, Pangasinan	Pangasinan	I	140.420	Jun-26	Aug-26	with BESS of 82.560 MW
Inara Solar Power Project Phase 2	Solar	FGEN Power Ventures, Inc.	Tanauan, Batangas	Batangas	IV-A	39.375	Apr-26	Aug-26	Acquisition of Possessory Rights - 50% LGU Resolution of Support - 100% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 5% Financial closing - 5% Off-taker - 5% Procurement of EPC - 5% Construction - 0% T&C - 0%

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
INARA SOLAR POWER PROJECT PHASE 3	Solar	FGEN Power Ventures, Inc.	Tanauan City, Batangas	Batangas	IV-A	48.825	Apr-26	Aug-26	Acquisition of Possessory Rights - 50% LGU Resolution of Support - 100% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 5% Financial closing - 5% Off-taker - 5% Procurement of EPC - 5% Construction - 0% T&C - 0%
Sual Solar Power Project	Solar	Renovable Earth Corp.	Sual, Pangasinan	Pangasinan	I	49.500	Jun-26	Aug-26	
Isabela Ground Mounted Solar PV Project	Solar	San Ignacio Energy Resources Development Corporation	City of Ilagan, Isabela	Isabela	II	336.826	Sep-26	Sep-26	Acquisition of possessory rights - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed
Lucanin Solar Power Project	Solar	Lucanin Solar Inc.	Mariveles, Bataan	Bataan	III	178.724	Jun-26	Sep-26	
Solana Solar Beta Inc. Solar Power Project	Solar	Solana Solar Beta Inc.	Hermosa, Bataan and Lubao, Pampanga	Bataan and Pampanga	III	17.160	Sep-26	Sep-26	
TITAN I Solar Power Project - Phase 1	Solar	Apolaki Two Inc.	Cambitala and San Juan, Pantabangan, Nueva Ecija	Nueva Ecija	III	240.000	Jun-26	Sep-26	Acquisition of possessory rights - 50% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 65% completed Financial closing - 20% completed Procurement of EPC - 20% completed
San Lorenzo Ruiz Solar Power Plant	Solar	East Cornerstone Development Corp.	San Lorenzo Ruiz, Camarines Norte	Camarines Norte	V	5.120	Aug-26	Nov-26	
Bay 1 Floating PV Power Plant	Solar	Newasia Power Energy Corp.	Laguna de Bay	Laguna	IV-A	105.600	Oct-26	Dec-26	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 90% Conduct of SIS/DIS - 50% Acquisition of permits from NGAs - 75% Financial closing - 10% Off-taker - 0% Procurement of EPC - 5% Construction - 0% T&C - 0%
Bay 2 Floating PV Power Plant	Solar	NortesolIV, Inc.	Laguna de Bay	Laguna	IV-A	105.600	Oct-26	Dec-26	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 90% Conduct of SIS/DIS - 50% Acquisition of permits from NGAs - 75% Financial closing - 10% Off-taker - 0% Procurement of EPC - 5% Construction - 0% T&C - 0%
Cabuyao 1 Floating PV Power Plant	Solar	Nortesol II Inc.	Laguna de Bay	Laguna	IV-A	105.600	Oct-26	Dec-26	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 90% Conduct of SIS/DIS - 50% Acquisition of permits from NGAs - 75% Financial closing - 10% Off-taker - 0% Procurement of EPC - 5% Construction - 0% T&C - 0%
Cabuyao 2 Floating PV Power Plant	Solar	Nortesol Incorporated	Laguna De Bay	Laguna	IV-A	105.600	Oct-26	Dec-26	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Cabuyao 3 Floating Solar PV Power Plant	Solar	NortesolIV Inc.	Laguna de Bay	Laguna	IV-A	105.600	Oct-26	Dec-26	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Cabuyao 4 Floating Solar PV Power Plant	Solar	Newasia Power Energy Corp.	Laguna de Bay	Laguna	IV-A	105.600	Oct-26	Dec-26	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Cabuyao 5 Floating Solar PV Power Project	Solar	Newasia Power Energy II Corp.	Laguna De Bay	Laguna	IV-A	105.600	Oct-26	Dec-26	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Cagayan Valley Solar Power Project	Solar	GRM Cagayan Valley, Inc.	Cauayan City, Alicia, Anagdanan, Isabela	Isabela	II	15.200	Jun-26	Dec-26	Phase 1
Calamba Floating Solar Power Project	Solar	Nortesol Incorporated	Laguna de Bay	Laguna	IV-A	82.500	Oct-26	Dec-26	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 50% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Gamu Solar Power Project	Solar	Intramuros Solar Energy Corp.	Gamu and Naguilian, Isabela	Isabela	II	59.840	Sep-26	Dec-26	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 10% completed Conduct of SIS/DIS - 90% completed Endorsement to NGA - 60% completed Financial closing - 10% completed Procurement of EPC - 20% completed
IXUS BUGALLON SOLAR POWER PROJECT	Solar	Ixus Solar Energy Corp.	Bugallon, Pangasinan	Pangasinan	I	100.265	Sep-26	Dec-26	Remaining/Non-GEA Capacity With BESS 100,000/200,000MWh
Linglingay Solar Power Project	Solar	Linglingay Power Corporation	Linglinay, Gamu, Isabela	Isabela	II	11.942	Nov-26	Dec-26	Remaining/Non-GEA Capacity
NKS One Floating Solar Power Project	Solar	NKS Solar One Inc.	Lumban City and Cavinty City, Laguna	Laguna	IV-A	110.200	Jun-26	Dec-26	Remaining/Non-GEA Capacity
Opus Solar Power Project	Solar	Opus Solar Energy Corp.	Pagay, Ilocos Norte	Ilocos Norte	I	168.800	Nov-26	Dec-26	Remaining/Non-GEA Capacity
Pagbilao Floating Solar Power Plant Project	Solar	Fuego Renewable Energy Corp.	Offshore of Pagbilao, Quezon	Quezon	IV-A	98.700	Apr-26	Dec-26	Acquisition of Possessory Rights - 10% LGU Resolution of Support - 10% Conduct of SIS/DIS - 10% Acquisition of permits from NGAs - 0% Financial closing - 10% Off-taker - 0% Procurement of EPC - 10% Construction - 0% T&C - 0%
Sapang Balen Solar 2 - North Power Project	Solar	Sapang Balen Solar Sustainable Energy Corp.	Mabalacat City and Magalang, Pampanga	Pampanga	III	217.391	Sep-26	Dec-26	
Sta. Rosa Floating PV Power Plant	Solar	Newasia Power Energy II Corp.	Laguna de Bay	Laguna	IV-A	105.600	Oct-26	Dec-26	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 90% Conduct of SIS/DIS - 50% Acquisition of permits from NGAs - 75% Financial closing - 10% Off-taker - 0% Procurement of EPC - 5% Construction - 0% T&C - 0%
Victoria 1 Floating PV Power Plant	Solar	NortesolIV, Inc.	Laguna de Bay	Laguna	IV-A	105.600	Oct-26	Dec-26	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 40% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Botolan Solar PV Power Plant	Solar	Iligansolar Inc.	Botolan, Zambales	Zambales	III	57.200	Oct-26	Feb-27	
CASTILLA SOLAR POWER PLANT	Solar	Equator Energy Corporation	Castilla, Sorsogon	Sorsogon	V	30.030	Feb-27	Feb-27	
Inara Solar Power Project Phase 1	Solar	FGEN Power Ventures, Inc.	Tanauan City, Batangas	Batangas	IV-A	7.650	Oct-26	Feb-27	Acquisition of Possessory Rights - 50% LGU Resolution of Support - 100% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 5% Financial closing - 5% Off-taker - 5% Procurement of EPC - 5% Construction - 0% T&C - 0%
Giga Ace 8 Solar Power Project	Solar	Giga Ace 8, Inc.	Palauig, Zambales	Zambales	III	140.800	Sep-26	Mar-27	Phase 2 With IRESS 140.000MW / 720.000MWh
San Ildefonso Solar Power Project	Solar	Team (Philippines) Renewable Energy Corporation	San Ildefonso, Bulacan	Bulacan	III	44.000	Mar-27	Mar-27	
TITAN I Solar Power Project - Phase 2	Solar	Apolaki Two Inc.	Cambitala and San Juan, Pantabangan, Nueva Ecija	Nueva Ecija	III	240.000	Dec-26	Mar-27	Acquisition of possessory rights - 50% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 65% completed Financial closing - 20% completed Procurement of EPC - 20% completed
AC Laguna Floating Solar Power Plant Project	Solar	AC Laguna Solar, Inc.	Laguna de Bay	Laguna	IV-A	210.000	Jan-27	Apr-27	with issued Clearance to undertake SIS last 15 Nov 2023
Infanta 1 Solar Power Project	Solar	Tera Renewables 3 Corp.	Infanta, Pangasinan	Pangasinan	III	140.917	Dec-26	Apr-27	
SolarAce4 Floating Solar Power Project	Solar	SolarAce4 Energy Corp.	Laguna de Bay	Laguna	IV-A	104.850	Jan-27	Apr-27	with issued Clearance to undertake SIS last 15 Nov 2023
AC Subic Floating Solar Power Plant Project	Solar	AC Subic Solar, Inc.	Laguna de Bay	Laguna	IV-A	210.000	Feb-27	May-27	with issued Clearance to undertake SIS last 25 Nov 2023
Infanta 2 Solar Power Project	Solar	Tera Renewables 4 Corp.	Infanta, Pangasinan	Pangasinan	I	147.791	Feb-27	Jun-27	

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Cabiao Solar Power Project	Solar	North Luzon Natural Energy, Inc.	Cabiao, Nueva Ecija	Nueva Ecija	III	261.043	Jun-27	Jul-27	Acquisition of Possessory Rights - 0% LGU Resolution of Support - 0% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Palayan Solar Power Project	Solar	Palayan Clean Power Inc.	Palayan, Nueva Ecija	Nueva Ecija	III	136.500	Jul-27	Jul-27	
Sta. Ignacia Tarlac Solar Power Project - Phase 2	Solar	Sta. Ignacia Tarlac Solar Power Corporation	Sta. Ignacia, Tarlac	Tarlac	III	9.000	Apr-27	Jul-27	
Sta. Ignacia Tarlac Solar Power Project	Solar	Sta. Ignacia Tarlac Solar Power Corporation	Sta. Ignacia, Tarlac	Tarlac	III	9.000	Apr-27	Jul-27	
Laguna Lake-Los Baños Solar Power Project	Solar	5 Barracuda Energy Corp.	Laguna De Bay	Laguna	IV-A	125.000	Jun-27	Sep-27	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 100% Conduct of SIS/DIS - 100%
Radius Solar Power Project	Solar	Radius Solar Energy Corp.	Laguna de Bay	Laguna	IV-A	125.000	Jun-27	Sep-27	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 0% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 100% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Burgos Pangasinan Solar Power Project	Solar	Burgos Pangasinan Solar Energy Corporation	Burgos, Pangasinan	Pangasinan	I	50.100	Jul-27	Oct-27	Acquisition of Possessory Rights - 80% LGU Resolution of Support - 100% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 15% Financial closing - 0% Off-taker - 0% Procurement of EPC - 5% Construction - 0% T&C - 0%
Caronsi Solar Power Project	Solar	Caronsi Solar Energy Corporation	Iguig and Penablanca	Cagayan	II	50.000	Aug-27	Oct-27	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 75% Conduct of SIS/DIS - 25% Acquisition of permits from NGAs - 70% Financial closing - 100% Off-taker - 50% Procurement of EPC - 0% Construction - 0% T&C - 0%
Fortune Lal-lo Solar Energy Power Project	Solar	Fortune Renewable Energy Corporation	Lal-lo, Cagayan	Cagayan	II	113.652	Sep-27	Oct-27	
Burgoos 1 Solar Power Project	Solar	Linang Energy Corp.	Burgoos, Pangasinan	Pangasinan	I	156.354	Mar-27	Dec-27	
Burgos 2 Solar Power Project	Solar	Liwanag Energy Corp.	Burgos, Pangasinan	Pangasinan	I	231.132	Mar-27	Dec-27	Acquisition of Possessory Rights - 10% LGU Resolution of Support - 10% Conduct of SIS/DIS - 50% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Cagayan Valley Solar Power Project	Solar	GRM Cagayan Valley, Inc.	Cauayan City, Alicia, Anqadanan, Isabela	Isabela	II	32.800	Jun-27	Dec-27	Phase 2
GIGASOL1 Solar Power Plant Project	Solar	GIGASOL1, Inc.	Botolan, Zambales	Zambales	III	185.898	Dec-27	Dec-27	Acquisition of Possessory Rights - 80% completed LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 0% completed Procurement of EPC - 0%
Hermosa Solar Power Project	Solar	Solana Solar Alpha Inc.	Hermosa, Bataan	Bataan	III	22.398	Oct-27	Dec-27	
Ingrid2 Floating Solar Power Plant Project	Solar	Ingrid2 Power Corp.	Laguna De Bay	Laguna	IV-A	104.850	Aug-27	Dec-27	Acquisition of Possessory Rights - 80% LGU Resolution of Support - 75% Conduct of SIS/DIS - 0% Acquisition of permits from NGAs - 00% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Mapanuepe Floating Solar Power Project	Solar	Infineum 4 Energy Inc.	San Marcelino, Zambales	Zambales	III	317.883	Sep-27	Dec-27	
Minalabac 1 Solar Power Project	Solar	Tera Renewables 10 Corp.	Minalabac, Camarines Sur	Camarines Sur	V	268.086	Jul-27	Dec-27	
San Marcelino Floating Solar Power Project	Solar	Northern Sun Radiance Inc.	San Marcelino, Zambales	Zambales	III	147.400	Jul-27	Dec-27	Acquisition of Possessory Rights - 0% LGU Resolution of Support - 83% completed Conduct of SIS - 100% completed Endorsement from NGA - 100% completed Financial Closing - 0% Procurement of EPC -0%

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
San Roque Solar Power Project	Solar	Nueva Tierra Energy Corp.	San Manuel and San Nicolas, Pangasinan and Itogon, Benguet	Pangasinan and Itogon, Benguet	I and CAR	152.000	Jun-27	Dec-27	Acquisition of Possessory Rights - 33% completed LGU Resolution of Support - 66% completed Conduct of SIS - 30% completed Endorsement from NGA - 10% completed
Villaverde Ground-Mounted Solar-Photovoltaic Project	Solar	Verde Radiant Power Corporation	Villaverde, Nueva Viscaya	Nueva Vizcaya	II	13.360	Mar-27	Dec-27	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 80% Conduct of SIS/DIS - 50% Acquisition of permits from NGAs - 50% Financial closing - 30% Off-taker - 0% Procurement of EPC - 30% Construction - 0% T&C - 0%
Lal-lo Solar Power Project	Solar	GM Energy Construction Philippines Inc.	Brgy. Maxingal, Lal-lo, Cagayan	Cagayan	II	95.000	Jan-28	Jan-28	
San Esteban 1 Solar Power Project	Solar	Phil Sustainable Renewable Energy Corporation	Santiago, Ilocos Sur	Ilocos Sur	I	91.553	Dec-27	Jan-28	
Fuego Solar Power Plant Project	Solar	Fuego Renewable Energy Corp.	Pagbilao, Quezon	Quezon	IV-A	75.173	May-27	Feb-28	Acquisition of Possessory Rights - 10% LGU Resolution of Support - 10% Conduct of SIS/DIS - 10% Acquisition of permits from NGAs - 0% Financial closing - 10% Off-taker - 0% Procurement of EPC - 10% Construction - 0% T&C - 0%
GigaWind1 Floating Solar Power Plant Project	Solar	GigaWind1 Inc.	Laguna De Bay	Laguna	IV-A	209.700	Feb-28	Feb-28	Acquisition of Possessory Rights - 80% LGU Resolution of Support - 75% Conduct of SIS/DIS - 0% Acquisition of permits from NGAs - 50% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Liberty Solar Project	Solar	Liberty Solar Energy Corporation	Paniqui, Tarlac	Tarlac	III	99.800	Feb-28	Feb-28	
Macabebe Floating PV Power Plant	Solar	Newasia Power Energy III Corp.	Macabebe, Pampanga	Pangasinan	I	139.700	Dec-27	Feb-28	
Villasis-Malasiqui 1 Solar Power Project	Solar	Tera Renewables 9 Corp.	Villasis and Malasiqui, Pangasinan	Pangasinan	I	443.373	Sep-27	Mar-28	
Capantolan Solar Power Project	Solar	Pacific Impact Energy Corp.	Sual, Pangasinan	Pangasinan	I	47.347	Jul-27	Apr-28	
Labrador 1 Solar Power Project	Solar	Tera Renewables 7 Corp.	Labrador, Pangasinan	Pangasinan	I	333.389	Sep-27	Apr-28	
Nazareno Solar Power Project	Solar	Northern Palawan Power Generation Corporation	Hermosa, Bataan	Bataan	III	41.400	Jan-28	Apr-28	Acquisition of Possessory Rights - 50% LGU Resolution of Support - 10% Conduct of SIS/DIS - 30% Acquisition of permits from NGAs - 20% Financial closing - 10% Off-taker - 20% Procurement of EPC - 20% Construction - 0% T&C - 0%
Mabini Solar Power Project	Solar	Spotlight Power Incorporated	Mabini, Pangasinan	Pangasinan	I	49.900	May-28	May-28	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 80% Conduct of SIS/DIS - 40% Acquisition of permits from NGAs - 50% Financial closing - 100% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Malasiqui Solar Power Project	Solar	Pacific Impact Energy Corp.	Malasiqui, Pangasinan	Pangasinan	I	48.118	Aug-27	May-28	
Tumangad 2 Solar Power Plant	Solar	Suweco Tablas Energy Corporation	Odiangan, Romblon	Romblon	IV-B	0.120	May-28	May-28	
Currimao Solar Power Project	Solar	Fuego Renewable Energy Corp.	Currimao and Paoay, Ilocos Norte	Ilocos Norte	I	244.200	Apr-28	Jun-28	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 50% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 10% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
La Paz Solar Power Project	Solar	Juanton Alternative Power Incorporated	La Paz, Tarlac	Tarlac	III	4.180	Jan-28	Jun-28	
Paoay Floating SPP	Solar	Amara Solar Power Corp.	Paoay Lake, Paoay, Ilocos Norte	Ilocos Norte	I	112.500	May-28	Jun-28	Acquisition of Possessory Rights - 0% LGU Resolution of Support - 0% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 10% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Pasuquin-Burqos 100MW Solar Power Plant	Solar	Nanchao Renewable Energy Corp.	Municipality of Pasuquin and Burqos, Ilocos Norte	Ilocos Norte	I	47.500	Apr-28	Jun-28	Remaining/Non-GEA Capacity

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Sison Solar Power Project	Solar	Giga Ace 14, Inc.	Sison, Pangasinan	Pangasinan	I	215.950	Jan-28	Jun-28	Acquisition of Possessory Rights - 5% LGU Resolution of Support - 0% Conduct of SIS/DIS - 10% Acquisition of permits from NGAs - 2% Financial closing - 2% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Tayabas Solar Power Plant Project	Solar	GIGASOL9, Inc.	City of Tayabas and Mauban, Quezon	Quezon	IV-A	161.000	Mar-28	Jun-28	Acquisition of Possessory Rights - 40% LGU Resolution of Support - 10% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 10% Financial closing - 10% Off-taker - 20% Procurement of EPC - 0% Construction - 0% T&C - 0%
Tuy Solar Power Project	Solar	Casilagan Solar Power Corporation	Tuy and Nasugbu, Batangas	Batangas	IV-A	96.000	Mar-28	Jun-28	Acquisition of Possessory Rights - 30% LGU Resolution of Support - 10% Conduct of SIS/DIS - 20% Acquisition of permits from NGAs - 20% Financial closing - 10% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Cabcaben Solar Power Project	Solar	Emerging Energy Resources 2, Inc.	Mariveles, Bataan	Bataan	III	51.000	May-28	Aug-28	Acquisition of Possessory Rights - 50% LGU Resolution of Support - 30% Conduct of SIS/DIS - 50% Acquisition of permits from NGAs - 15% Financial closing - 30% Off-taker - 40% Procurement of EPC - 50% Construction - 0% T&C - 0%
Olongapo Solar Power Project	Solar	Ap Renewable Energy Corporation	Olongapo, Zambales	Zambales	III	128.000	May-28	Aug-28	Phase 2
Pagbilao Solar Power Project	Solar	Abagat Energy Corporation	Pagbilao, Quezon	Quezon	IV-A	336.000	Aug-28	Aug-28	
San Vicente Solar Power Project	Solar	Citadel Energy Corporation	San Vicente, Camarines Norte	Camarines Norte	V	140.000	Nov-27	Aug-28	
Capital1 Mabini Solar Power Project	Solar	CapitalONE Mabini Solar, Inc.	Mabini, Pangasinan	Pangasinan	I	59.650	Aug-28	Oct-28	Acquisition of Possessory Rights - 50% LGU Resolution of Support - 30% Conduct of SIS/DIS - 50% Acquisition of permits from NGAs - 15% Financial closing - 30% Off-taker - 40% Procurement of EPC - 50% Construction - 0% T&C - 0%
Libag Sur Solar Power Project	Solar	Casilagan Solar Power Corporation	Bray. Libag Sur, Tuquegarao City, Cagayan	Cagayan	II	422.400	Jul-28	Oct-28	
Currimao Solar Power Project	Solar	Northern Sun Power, Inc.	Currimao and Paoay, Ilocos Norte	Ilocos Norte	I	244.200	Dec-28	Dec-28	With BESS 91,000MW/337,000MWh
Pantabangan Floating Solar Power Project	Solar	Fuego Renewable Energy Corp. (Formerly Fuego Solar Corporation)	Pantabangan, Nueva Ecija	Nueva Ecija	III	463.995	Apr-28	Dec-28	Acquisition of Possessory Rights - 20% completed LGU Resolution of Support - 10% completed Conduct of SIS/DIS - 60% completed Endorsement to NGA - 30% completed Financial closing - 10% completed Procurement of EPC - 10%
Suncastle Baao Solar Farm Project	Solar	Suncastle Energy Resources Inc.	Baao and Bula, Camarines Sur	Camarines Sur	V	495.000	Oct-28	Dec-28	Acquisition of Possessory Rights - 80% LGU Resolution of Support - 100% Conduct of SIS/DIS - 30% Acquisition of permits from NGAs - 25% Financial closing - 10% Off-taker - 10% Procurement of EPC - 10% Construction - 0% T&C - 0%
Talinqaan-Laoag Solar Power Project	Solar	North Luzon Green Power, Inc.	Laoag City, Ilocos Norte	Ilocos Norte	I	149.600	Sep-28	Dec-28	With BESS 56,000mw/ 276.954MWh
Tamauni Solar Power Project	Solar	Kanji Solar Inc.	Tamauni, Isabela	Isabela	II	52.800	Nov-28	Dec-28	
Aringay Solar PV Project	Solar	AGSAPA GREEN ENERGY CORPORATION	Aringay and Caba, La Union	La Union	I	41.280	Dec-28	Jan-29	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 50% Conduct of SIS/DIS - 40% Acquisition of permits from NGAs - 50% Financial closing - 30% Off-taker - 0% Procurement of EPC - 30% Construction - 0% T&C - 0%
Dasol 1 Solar Power Project	Solar	Ingrid4 Power Corp.	Dasol, Pangasinan	Pangasinan	I	179.200	Jan-29	Jan-29	Acquisition of Possessory Rights - 5% LGU Resolution of Support - 0% Conduct of SIS/DIS - 25% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
La Union Solar Power Project	Solar	PHINMA Solar Energy Corporation	Municipality of Bacnotan, Province of La Union	La Union	I	38.850	Nov-28	Jan-29	Acquisition of Possessory Rights - 65% LGU Resolution of Support - 100% Conduct of SIS/DIS - 10% Acquisition of permits from NGAs - 80% Financial closing - 10% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Tinang Tarlac Solar Power Project	Solar	Luzon Alternative Energy Sources, Inc	Brgy. Tinang, Concepcion, Tarlac	Tarlac	III	217.184	Dec-28	Jan-29	Acquisition of Possessory Rights - 0% LGU Resolution of Support - 0% Conduct of SIS/DIS - 0% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Iguig Solar Power Project	Solar	Luzon Cleanergy, Inc.	Iguig, Cagayan	Cagayan	II	121.000	Jan-29	Feb-29	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 100% Conduct of SIS/DIS - 20% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
San Luis Solar Power Project	Solar	Freya Renewables Inc.	San Luis, Aurora	Aurora	III	191.250	Sep-28	Feb-29	Acquisition of Possessory Rights - 0% LGU Resolution of Support - 33% Conduct of SIS/DIS - 5% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Casilaqan Solar Power Project	Solar	Cleanergy 2 Inc.	Pantabangan, Nueva Ecija	Nueva Ecija	III	151.680	Sep-28	Mar-29	
Sinait Solar Power Project	Solar	Sto. Niño Solar Power Corporation	Tarlac City, Tarlac	Tarlac	III	9.856	Sep-28	Apr-29	
Maqahis Solar Power Plant Project	Solar	Tuv Solar Power Corporation	Tuv, Batangas	Batangas	IV-A	364.320	Jan-29	May-29	
Buroos Dasol Solar Power Project	Solar	North Luzon Green and Sustainable Energy, Inc.	Burqos and Dasol, Pangasinan	Pangasinan	I	343.680	Dec-28	Jun-29	
Cambitala Solar Power Project	Solar	Cleanergy 2 Power Inc.	Pantabangan, Nueva Ecija	Nueva Ecija	III	185.600	Dec-28	Jun-29	Acquisition of Possessory Rights - 0% LGU Resolution of Support - 0% Conduct of SIS/DIS - 0% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
SolarAce2 Solar Power Project	Solar	SolarAce2 Energy Corp.	Botolan, Zambales	Zambales	III	120.295	Jun-29	Dec-29	
Cabangan Solar Project	Solar	Upgrade Energy Philippines, Inc.	Brgy. Mabanqit, Cabangan, Zambales	Zambales	III	43.750	Sep-25	TBD	
Cataingan Solar Power Project	Solar	DMCI Masbate Power Corp.	Brgy. Pitooo, Cataingan, Masbate	Masbate	V	4.050	Sep-25	TBD	
Cawaq Solar Power Project	Solar	Northern Palawan Power Generation Corporation	Subic, Zambales	Zambales	III	120.600	Sep-25	TBD	
Cordon Solar Power Project	Solar	Greenergy For Global, Inc. Doing Business Under G4G	Cordon, Isabela	Isabela	II	3.800	Feb-25	TBD	Remaining/Non-GEA Capacity
Limbauan Solar Power Project	Solar	BKS Green Energy Corp.	Brgy. Limbauan, San Pablo, Isabia	Isabela	II	6.240	Aug-25	TBD	Remaining/Non-GEA Capacity
San Juan Solar Power Project	Solar	Casilaqan Solar Power Corporation	Botolan, Zambales	Zambales	III	35.200	Sep-25	TBD	
San Marcelino Solar Power Project (Phase 3)	Solar	Santa Cruz Solar Energy, Inc.	San Marcelino, Zambales	Zambales	III	96.900	Oct-25	TBD	
Talugtug Solar Power Project	Solar	Talugtug Renewables Inc.	Talugtug, Nueva Ecija	Nueva Ecija	III	3.130	Dec-25	TBD	Remaining/Non-GEA Capacity
WIND						55901.770			
Tayabas South Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Tayabas, Pagbilao, Quezon	Quezon	IV-A	187.200	Mar-26	May-26	Requested changed on Capacity dated 13 Aug 2025 from 150MW to 187.2 as a results of high level Desktop Study
Sorsogon Wind Power Project	Wind	Solus Wind Energy Corp.	Matnog, Bulan, Irosin and Magdalena, Sorsogon	Sorsogon	V	400.000	Dec-26	Dec-26	09 Oct 2025 - Requested to changed the potential capacity from 300MW to 400MW, which was approved by REMB. 14 Oct. 2025 - Endorsed to NGCP by EPIMB with an updated capacity of 400.000MW
Ilocos Sur Wind Power Project	Wind	TOTALPower, Inc.	Narvacan, Santa, and Bantay; San Quintin and Langiden, Ilocos Sur and Abra	Ilocos Sur and Abra	I and CAR	100.000	Oct-28	Dec-26	-
Panda Wind Power Project	Wind	4 Barracuda Energy Corp.	Piilla and Jala-Jala; Mabitac and Pangil , Rizal and Laguna	Laguna & Rizal	IV-A	150.000	Dec-26	Jan-27	Verification of boundaries of barangays and parcels of land area still ongoing by the CENRO Culasi
San Miguel Bay Wind Power Project	Wind	Sitex Windkraft Corporation	Provinces of Camarines Sur and Camarines Norte	Camarines Sur & Camarines Norte	V	600.000	Jan-26	Jan-27	- Possessory rights over the project area and foreshore area fr ECC Application (Seabed) - Municipal Endorsements
Camarines Sur Wind Power Project	Wind	Upward Wind Energy Corp.	Province of Camarines Sur	Camarines Sur	V	500.000	Mar-27	Mar-27	None
Mulanay Wind Farm Project	Wind	Apolaki One Inc.	Mulanay and Catanauan, Quezon	Quezon	IV-A	50.000	Dec-27	Mar-27	- Difficulty in securing land documents
Camarines Norte Wind Power Project	Wind	Mirus Wind Energy Corp.	Capalonga and Jose Panganiban, Camarines Norte	Camarines Norte	V	250.000	Jun-27	Jun-27	-

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Albay Wind Power Project	Wind	Pacific Impact Energy Corp.	Guinobatan and Ligao City, Albay	Albay	V	99.000	Jul-27	Sep-27	113 Apr 2024 - Endorsed to NGCP with capacity of 100MW; 09 Sep 2024 - PIEC requested the changed of capacity from 100MW to Phase Development due to different tapping point Phase 1 - 49.5MW Phase 2 - 49.5MW 11 Oct 2024 - Endorsed by EPIMB to NGCP the revised capacity and phase development of the project
Dalupiri Island Wind Power Project	Wind	Itbayat Island UPC Asia Corporation	Onshore and Offshore of Dalupiri Island, Calayan, Cagayan	Cagayan	II	300.000	Aug-27	Oct-27	
Diwata 2 Wind Power Project	Wind	Nivos Wind Energy Corp.	General Nakar and Real, Quezon	Quezon	IV-A	500.000	Jul-27	Oct-27	
Mauban Offshore Wind Farm	Wind	Airstream Renewables Corp.	Offshore of Barangays Cagsiay I, San Lorenzo, Lual and Tapucan, Municipality of Mauban, Province of Quezon	Quezon	IV-A	100.000	Sep-27	Oct-27	
Aurora Offshore Wind Power Project	Wind	Galea Offshore Wind Corp.	Province of Aurora	Aurora	III	600.000	Oct-27	Oct-27	
Pasacao-San Fernando Wind Farm Project	Wind	Apolaki One Inc.	Pasacao, San Fernando, Minalabac, Pamplona and Bula, Camarines Sur	Camarines Sur	V	300.000	Oct-27	Dec-27	09 Jan 2025 - Endorsed to NGCP Change the Capacity from 150MW to 300MW on 14 December 2023 - availability of digitized cadastral maps
Presentation 2 Wind Power Project	Wind	Wind Renewable Energy Corporation	Presentation, Camarines Sur	Camarines Sur	V	64.000	Oct-27	Dec-27	
Pangasinan CW 1 Wind Power Project	Wind	Citicore Wind Energy Corporation	San Manuel, Sison, and Binalonan, Pangasinan	Pangasinan	I	50.000	Sep-27	Dec-27	
Prieto Diaz Wind Farm Project	Wind	Apolaki Three Inc.	Prieto Diaz, Sorsogon City, and Gubat, Sorsogon	Sorsogon	V	150.000	Sep-27	Dec-27	- availability of digitized cadastral maps
South Eastern Wind Power Project	Wind	Econergy Renewable Power Philippines Inc.	Barcelona, Gubat, and Casiguran, Sorsogon	Sorsogon	V	49.990	Oct-27	Dec-27	
Tinambac Wind Farm Project	Wind	Apolaki One Inc.	Tinambac, Camarines Sur	Camarines Sur	V	50.000	Sep-27	Dec-27	- Difficulty in securing land documents
Mariveles Offshore Wind Farm	Wind	Airstream Renewables Corp.	Offshore of Bataan	Bataan	III	100.000	Dec-27	Jan-28	
Dapdap East Wind Farm	Wind	Airstream Renewables Corp.	Tagaytay, Cavite and Talisay, Batangas	Batangas	IV-A	30.000	Dec-27	Jan-28	
Sambong Onshore Wind Farm	Wind	Airstream Renewables Corp.	Barangays Sambong, Bagong Tubig, Maharlika East, and Neogan, City of Tagaytay, Barangay Amuyung, Municipality of Alfonso, and Barangay Lucsuhin, Municipality of Silang, Province of Cavite; and Barangay of Dayap Itaas, Niyugan and Molinete, Municipality of Laurel, and Barangay Kaylaway, Municipality of Nasugbu, Province of Batangas	Batangas	IV-A	60.000	Dec-27	Jan-28	
Pandan Labayat Wind Farm	Wind	Airstream Renewables Corp.	Real, Quezon	Quezon	IV-A	40.000	Dec-27	Jan-28	
Silang Maragondon Wind Farm	Wind	Airstream Renewables Corp.	Real, Quezon	Quezon	IV-A	100.000	Dec-27	Jan-28	
Quezon II Plaridel Wind Power Project	Wind	Plaridel Windkraft Corporation	Plaridel and Atimonan, Quezon	Quezon	IV-A	50.000	Jan-28	Mar-28	- Availability of data for land identification (no available cadastral map for Atimonan) - Jetty port - Updated TTC and TCO based on 2025 July EPIMB report
Aquilar Wind Power Project	Wind	Amihan Power, Inc.	Bugallon and Aquilar, Pangasinan	Pangasinan	I	99.000	Mar-28	May-28	
Kalayaan 4 Wind Energy Project	Wind	Viento Energy 2 Corp.	Famy, Siniloan, Pakil, and Pangil, Laguna; and Real, Quezon	Quezon	IV-A	303.800	Apr-28	Jun-28	Merged with WESC No. 2021-08-171-AF1, updated project name, capacity, contract area, and location.
Kalayaan 5 Wind Energy Project	Wind	Viento Energy 3 Corp.	Famy, Siniloan, Pakil, and Pangil, Laguna; and Real, Quezon	Laguna & Quezon	IV-A	88.000	Apr-28	Jun-28	
San Miguel Bay Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Offshore of Camarines Sur	Camarines Sur	V	500.000	Dec-27	Jun-28	This transmission line route will traverse the municipalities of Calabanga, Bombon, Magarao, and Naga City, covering mostly private agricultural lands that are under the agrarian reform program and have already been awarded to farmer beneficiaries. The lands with EPs and CLOAs will be affected by our transmission line route. Concerns whether there is a need for the land conversion and the mode to acquire rights of way; NGCP has proposed relocating the project's connection to the 500 kV Naga Substation (over the 14 February 2025 meeting, no official communication received). Concerns and Implications to SMB WPP Project - This would require ACX3 to restart the entire process of securing NGCP permits and would disregard over two (2) years of land investigation and preparation for a 230 kV interconnection/ transmission line
Banqui Phase IV Wind Power Project	Wind	NorthWind Power Development Corporation	Buraos and Banqui, Ilocos Norte	Ilocos Norte	I	80.000	Jan-28	Jun-28	
Dagupan Offshore Wind Power Project	Wind	CI NMF (PH) Corp.	Provinces of Pangasinan and La Union	Pangasinan & La Union	I	350.000	Mar-28	Jun-28	1. Securing Large Scale Grid Connection by 2028 2. Timely development of Ports 3. REPA Bankability and Performance 4. Pre-Development ECC 5. Tenorial Rights for seabed/foreshore land

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
San Miguel Bay Offshore Wind Power Project	Wind	CI NMF (PH) Corp.	Provinces of Camarines Norte and Camarines Sur	Camarines Sur & Camarines Norte	V	1000.000	Mar-28	Jun-28	Direct connection to NGCP's Proposed Naga 500 kV Substation - DOE & NGCP Meeting on 13 February 2025 at DOE to clarify the following CIP statement (thru letter dated 31 January 2025 to the DOE): 1. Re-Filing of the Luzon-Visayas HVDC Upgrade Project. As a background, NGCP has a pending application for the approval of its 5th Regulatory Reset with the Energy Regulatory Commission ("ERC") which includes the approval for the upgrade of the Luzon-Visayas HVDC Bipolar Operation Project. NGCP commits to re-file a separate application for the provisional approval of the upgrade of the Luzon-Visayas HVDC Bipolar Operation Project, which includes the Naga Substation Project as one of its components. NGCP deems that the re-filing of the application for the provisional approval should not be isolated to the Naga Substation Project as the Certificate of Energy Project of National Significance was issued for the entire Luzon-Visayas HVDC Upgrade Project. We understand that NGCP will re-file the said application for the
Romblon Wind Power Project	Wind	Romblon Electric Cooperative, Inc.	Romblon, Romblon	Romblon	IV-B	0.900	Jun-28	Aug-28	-
Viento Power Wind Project	Wind	Vientopower, Inc.	Mauban, Quezon	Quezon	IV-A	100.000	Jun-28	Sep-28	-
Ilocos Norte Offshore Wind Power Project	Wind	Vent Fort Energy Corp.	Province of Ilocos Norte	Ilocos Norte	I	900.000	Jun-28	Oct-28	-
Pagudbud I.N. Wind Power Project	Wind	PacificWind Renewables Corp.	Pagudbud, Ilocos Norte	Ilocos Norte	I	120.000	Aug-28	Nov-28	-
Maragondon Wind Power Project	Wind	Maragondon Wind Energy Corp.	Maragondon, Cavite	Cavite	IV-A	200.000	Sep-28	Dec-28	-
Bongabon Wind Power Project	Wind	Earth Sol Energy Corp.	Rizal and Bongabon, Nueva Ecija	Nueva Ecija	III	84.500	Dec-28	Dec-28	-
Botolan Wind Power Project	Wind	Alba Renewables Philippines Corporation	Botolan and Cabanatuan, Zambales	Zambales	III	300.000	Jun-28	Dec-28	-
Camsur Wind Power Project	Wind	Econergy Renewable Power Philippines Inc.	Canaman, Gainza, Milaor, San Fernando, Minalabac, and Pamplona, Camarines Sur	Camarines Sur	V	150.000	Oct-28	Dec-28	-
Sorsoogon 2 Wind Power Project	Wind	Econergy Renewable Power Philippines Inc.	Magallanes and Juban, Sorsoogon	Sorsoogon	V	200.000	Oct-28	Dec-28	-
Taysan Wind Farm Project	Wind	Apolaki Three Inc.	Taysan, Rosario, and Lobo, Batangas	Batangas	IV-A	50.000	Sep-28	Dec-28	- met mast will be in Rosario, Batangas (Q1 of 2025) - Difficulty in securing land documents
Mercedes Offshore Wind Farm	Wind	Airstream Renewables Corp.	Offshore of Camarines Norte	Camarines Norte	V	100.000	Dec-28	Jan-29	-
Baao Wind Energy Project	Wind	The Blue Circle Philippines Cebu Corp.	Baao, Iriga City, Ocampo, and Bula, Camarines Sur	Camarines Sur	V	210.800	Oct-28	Jan-29	- Endorsed by EPIMB to NGCP for the Clearance to undertake SIS on 24 Aug 2024
Balayan Batangas Wind Power Project	Wind	SE Renewable Energy Inc.	Balayan, Tuy, and Calaca, Batangas	Batangas	IV-A	104.000	Dec-28	Mar-29	-
Lucban Wind Power Project	Wind	SE Renewable Energy Inc.	Lucban and Tayabas, Quezon	Quezon	IV-A	90.000	Dec-28	Mar-29	-
San Juan Wind Power Project	Wind	SE Renewable Energy Inc.	San Juan and Rosario, Batangas	Batangas	IV-A	96.000	Dec-28	Mar-29	-
Lucena Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Offshore and Onshore of Quezon	Quezon	IV-A	475.000	Dec-28	Jun-29	The proposed 230 kV transmission line for the San Miguel Bay Wind Power Project will pass through Calabanga, Bombon, Magarao, and Naga City. During the land investigation, it was found that many private agricultural lands along the route are part of the agrarian reform program and have been awarded to farmer beneficiaries with EPs/CLOAs. To proceed with the project, the company intends to lease portions of these lands for transmission line construction to facilitate power distribution in Camarines Sur.
Maragondon Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Maragondon, Cavite	Cavite	IV-A	86.400	Apr-29	Jun-29	Transmission Connection 20 August 2025 - Approved request to change the capacity from 55MW to 86.4MW on 25 June 2025 due to the advancement in technology and further optimization of the site through high level desktop analysis
Ilocos Onshore Wind Power Project	Wind	wpd Philippines Onshore, Inc.	Provinces of Abra, Ilocos Norte, and Ilocos Sur	Ilocos Norte, and Ilocos Sur	I	400.000	Jun-29	Aug-29	Phase 1 - 137.500 MW Phase 2 - 131.250 MW Phase 3 - 131.250 MW The WESC No. 2022-11-231 with COR No. WESC 2022-11-231, awarded on 07 December 2022, was converted to OnWESC No. 2025-11-439 under the Revised Omnibus Guidelines on 23 December 2025.
Bicol Wind Power Project	Wind	Exa Wind Energy Corp.	Provinces of Quezon, Camarines Sur and Camarines Norte	Camarines Sur & Camarines Norte	V	500.000	Sep-29	Sep-29	None
Frontera Bay Wind Power Project	Wind	Ivisan Windkraft Corporation	Offshore of Bataan and Cavite	Cavite & Bataan	III and IV-A	450.000	Aug-29	Oct-29	- Possessory rights over the project area and foreshore area fr ECC Application (Seabed) - Radar Challenge with PPA
San Vicente Wind Power Project	Wind	PetroGreen Energy Corporation	San Vicente, Palawan	Palawan	IV-B	8.000	Oct-29	Oct-29	-
Banqui 2 Wind Power Project	Wind	Luzon Cleanergy Generation, Inc.	Banqui and Dumalinea, Ilocos Norte	Ilocos Norte	I	132.000	Jul-29	Oct-29	-
Mt. Labo Wind Power Project 1	Wind	Pan Pacific Power Philis. Corp.	Del Gallego and Ragay, Camarines Sur and Tagkawayan, Quezon	Quezon and Camarines Sur	IV-A & V	200.000	Jun-29	Nov-29	-
Bugallon Wind Power Project	Wind	Amihan Power, Inc.	Bugallon, Pangasinan	Pangasinan	I	86.630	Nov-29	Nov-29	-
Abra-Kalinga Wind Power Project	Wind	JBD Water Power Inc.	Municipalities of Malibcong, Daguioman, and Licuan-Baay in the Province of Abra and Municipality of Balbalan in the Province of Kalinga	Province of Kalinga	CAR	200.000	Jun-29	Dec-29	-
Baao Two Wind Energy Project	Wind	The Blue Circle Philippines Cebu Corp.	Bula, Baao, Pili and Ocampo, Camarines Sur	Camarines Sur	V	62.000	Oct-29	Dec-29	-
Bulalacao Two Wind Power Project	Wind	The Blue Circle Philippines Mindoro Corp.	Bulalacao, Oriental Mindoro	Oriental Mindoro	IV-B	112.000	Oct-29	Dec-29	With Approved requested for amendment of capacity from 86.800MW to 112MW

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Burgos 4 Wind Power Project	Wind	Energy Development Corporation	Burgos, Ilocos Norte	Ilocos Norte	I	100.000	Dec-28	Dec-29	SIS can commence no earlier than 11 December 2023. The project will be connected to 230KV Bangui substation which according to TDP estimated to be completed on December 2027
Calatagan Offshore Wind Power Project	Wind	Giga Ace 7, Inc.	Offshore and Onshore of Batangas	Batangas	IV-A	1024.000	Oct-28	Dec-29	With issued System Impact Study on 19 January 2025
Ilocos Wind Power Project	Wind	Energy Development Corporation	Burgos, Pasuquin, Ilocos Norte	Ilocos Norte	I	144.000	Oct-29	Dec-29	600MW-Phase 1 (2028) 420MW-Phase 2 (2030)
Manila Bay Offshore Wind Power Project	Wind	GigaWind5, Inc.	Provinces of Bataan, Cavite, and Batangas	Bataan, Cavite & Batangas	III and IV-A	1248.000	Oct-29	Dec-29	
Pasuquin Wind Power Project	Wind	Energy Development Corporation	Pasuquin, Ilocos Norte	Ilocos Norte	I	90.000	Oct-29	Dec-29	
Sanchez Mira Wind Power Project	Wind	Sanchez Mira Wind Power Corporation	Sanchez Mira, Cagayan	Cagayan	II	50.000	Sep-29	Dec-29	With on-going application for the transition of WESC from Pre-Development to Development Stage. Updated TTC & TCO are based on SMWPC's submitted documents through the EVQSS System relative to the aforesaid application on 25 November 2025.
Tavabas Bay Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Province of Quezon	Quezon	IV-A	275.000	Jun-28	Dec-29	-
Real Wind Power Project	Wind	Real Wind Energy, Inc.	Real, Quezon	Quezon	IV-A	250.000	Dec-29	Dec-29	02 Oct 2025 - Changed from Potential to Indicative due to report that it already has an SIS
Calatagan Offshore Wind Farm	Wind	Domhain Earth Corp.	Provinces of Batangas and Occidental Mindoro	Batangas & Occidental Mindoro	IV-A and IV-B	1830.000	Jan-29	Jan-30	With request for change of capacity from 1,500MW to 1,830MW. Phase Development with different scheme and technologies.
Quezon Wind Power Project	Wind	Atimonan Windkraft Corporation	Atimonan and Mauban, Quezon	Quezon	IV-A	100.000	Nov-29	Jan-30	
Capalonga Offshore Wind Farm	Wind	Airstream Renewables Corp.	Offshore of Camarines Norte, Barangays Binawangan, Calabaca, Maclang and Camagsaan, Municipality of Capalonga, Province of Camarines Norte	Camarines Norte	V	100.000	Dec-29	Jan-30	
Sual Wind Power Project	Wind	First Gen Visayas Energy Inc.	Sual, Mabini, and Labrador, Pangasinan	Pangasinan	I	100.000	Oct-29	Feb-30	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall iss its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2025.
Laguna-Quezon Wind Power Project	Wind	First Gen Visayas Energy Inc.	Lumban and Cavinti, Laguna; Sampaloc and Mauban, Quezon	Laguna & Quezon	IV-A	100.000	Oct-29	Feb-30	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall iss its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2025.
Zambales Wind Power Project	Wind	First Gen Visayas Energy Inc.	San Antonio and Castillejos, Zambales	Zambales	III	100.000	Nov-29	Mar-30	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall iss its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2025.
Lobo Wind Power Project	Wind	Amihan Power, Inc.	Lobo, San Juan, and Rosario, Batangas	Batangas	IV-A	112.000	Jan-30	Apr-30	
Mariveles Offshore Wind Farm	Wind	Domhain Earth Corp.	Provinces of Bataan, Cavite, and Batangas	Bataan, Cavite & Batangas	III and IV-A	1500.000	Oct-29	Jun-30	Bottom-fixed (200 to 300MW) Floating - 1,200MW
Aurelius Wind Power Project	Wind	Alba Renewables Philippines Corporation	San Marcelino and Castillejos, Zambales	Zambales	III	300.000	May-30	Jun-30	
Doña Remedios Trinidad Bulacan Wind Farm Project	Wind	Apolaki Three Inc.	Doña Remedios, Trinidad, Bulacan	Bulacan	III	200.000	Mar-30	Jun-30	- tight corridor in DRT '- Difficulty in securing land documents
Lian Wind Farm Project	Wind	Apolaki Three Inc.	Lian, Tuv, and Balayan, Batangas	Batangas	IV-A	50.000	Mar-30	Jun-30	- Difficulty in securing land documents
Mauban Onshore Wind Power Project	Wind	CI San Jose Corp.	Mauban, Quezon	Quezon	IV-A	260.000	Mar-30	Jun-30	
San Nicolas Onshore Wind Power Project	Wind	CI San Jose Corp.	San Nicolas & San Manuel, Pangasinan and Itoyon, Benguet	Pangasinan and Itoyon, Benguet	I and CAR	260.000	Mar-30	Jun-30	
Santa Fe Onshore Wind Power Project	Wind	CI San Jose Corp.	Santa Fe and Kayapa, Nueva Vizcaya	Nueva Vizcaya	II	279.000	Mar-30	Jun-30	
Labrador Wind Power Project	Wind	First Gen Visayas Energy Inc.	Labrador, Pangasinan	Pangasinan	I	100.000	Apr-30	Aug-30	None
Laguna Wind Power Project	Wind	First Gen Visayas Energy Inc.	Kalayaan and Lumban, Laguna; Mauban, Quezon	Quezon	IV-A	100.000	Apr-30	Aug-30	18 Oct 2025 - Approved amended Contract Area from 1,782 has to 1,377 has.
Nueva Ecija Wind Power Project	Wind	First Gen Visayas Energy Inc.	San Jose City, Carranglan, and Pantabangan, Nueva Ecija	Nueva Ecija	III	100.000	Apr-30	Aug-30	None
Bondoc Wind Power Project	Wind	Bondoc Wind Corp.	Onshore and Offshore of Quezon; and Offshore of Masbate	Masbate	V	2000.000	Dec-29	Dec-30	- Endorsed by EPIMB to NGCP for the Clearance to undertake SIS on 01 October 2025
Castillejos Wind Power Project	Wind	Zamba Star Wind Corp.	Barangays of Balaybay, Buenavista, Del Pilar, Looc, Magsaysay, Nagbayan, Nagbunga, San Agustin, San Jose, San Juan, San Nicolas, San Pablo, San Roque and Santa Maria, Municipality of Castillejos; Barangays of Nagbunga and Linusungan Municipality of San Marcelino; Barangays of Angeles and San Esteban, Municipality of San Antonio; and Barangays of Asinan Poblacion, Asinan Proper, and Ilwas, Municipality of Subic, Province of Zambales	Zambales	III	100.000	Jun-30	Dec-30	
Northern Luzon Offshore Wind Power Project	Wind	BuhaWind Energy Northern Luzon Corporation	Offshore of Ilocos Norte	Ilocos Norte	I	2000.000	Dec-28	Dec-30	
Zambales South Wind Power Project	Wind	GigaWind1, Inc.	San Felipe, San Narciso and San Marcelino , Zambales	Zambales	III	200.000	Jan-31	Jan-31	
San Nicolas 1 Wind Power Project	Wind	First Gen Visayas Energy Inc.	San Nicolas, Pangasinan	Pangasinan	I	100.000	Feb-31	Feb-31	
Real Wind Power Project	Wind	Real Wind Energy, Inc.	Real, Quezon	Quezon	IV-A	250.000	Mar-31	Mar-31	02 Oct 2025 - Changed from Potential to Indicative due to report that it already has an SIS
Mabini Wind Power Project	Wind	Mabini Energy Corporation	Mabini, Batangas	Batangas	IV-A	50.000	Mar-31	Mar-31	

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
San Nicolas Wind Power Project	Wind	San Nicolas Wind Corp.	Barangays of San Roque, San Jose, Nining, Siblot, Nagkaysa, Caratan, Poblacion East, Poblacion West, San Rafael East, Cabitnongan. Lalaocan, Cacabugaoan, Santa Maria West, Lungao, Salingcob, Bensican, Dalumpinas, Fianza, and Malico, Municipality of San Nicolas, Province of Pangasinan 1; Barangays of Carriedo and Legaspi, Municipality of Tayug, Province of Pangasinan 2; Barangays of Barangobong, Salud, Poblacion West, Batchelor West, Batchelor East, and San Eugenio Municipality of Natividad, Province of Pangasinan 3; Barangays of Imugan and Malico, Municipality of Santa Fe, Province of Nueva Vizcaya 4; Barangay Capintalan, Municipality of Carranglan, Province of Nueva Ecija 5	Nueva Ecija	III	200.000	Jan-31	Jun-31	
Northern Mindoro Offshore Wind Power Project	Wind	BuhaWind Energy Nothem Mindoro Corporation	Provinces of Occidental Mindoro and Batangas	Batangas & Occidental Mindoro	IV-A and IV-B	990.000	Jul-31	Jul-31	With Offer of Service for the conduct of SIS, whihc shall commence on 24 February 2025
Garza Offshore Wind Power Project	Wind	wpd Philippines, Inc.	Provinces of Occidental Mindoro	Occidental Mindoro	IV-B	480.000	Jun-31	Aug-31	15 Oct. 2025 - Approved request for amendment of potential capacity from 550.000 MW to 480.000 MW and Target Testing & Commissioning (June 2031), and Target Commercial Operation (August 2031). The WESC No. 2022-08-213 with COR No. WESC 2022-08-213, awarded on 01 September 2022, was converted to OsWCOA No. 2025-12-007 under the Revised Omnibus Guidelines on 23 December 2025.
Bagac Bay Onshore Wind Project	Wind	Earth Sol Power Corp.	Bagac, Pilar, Orion and Mariveles, Bataan	Bataan	III	500.000	Sep-31	Sep-31	
Cavite Offshore Wind Project	Wind	Vind Energy Corp.	Province of Cavite	Cavite	IV-A	994.000	Oct-30	Oct-31	
Bulalacao Bay Offshore Wind Energy Project	Wind	Viento Energy 1 Corp.	Offshore and Onshore of Oriental Mindoro and Antique	Oriental Mindoro & Antique	IV-B and VI	1200.000	Oct-29	Oct-31	As per SIS, the Project will be implemented in phases: Phase 1: 476 MW - 2028 COD Phase 2: 490 MW - 2029 COD Phase 3: 224 MW 2030 COD
NOM FL1 Offshore Wind Project	Wind	Vind Energy Corp.	Provinces of Batangas and Occidental Mindoro	Batangas & Occidental Mindoro	IV-A and IV-B	3038.000	Oct-31	Oct-31	
Lubang and Looc Island Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Province of Occidental Mindoro	Occidental Mindoro	IV-B	800.000	Aug-31	Oct-31	-
Bulacan 1 Wind Power Project	Wind	Cleantech Renewable Energy 50 Corp.	Doña Remedios Trinidad, Bulacan	Bulacan	III	187.200	Nov-31	Nov-31	Changed location from San Ildefonso and San Rafael, Bulacan to Doña Remedios Trinidad, Bulacan based on ground verification
Bulacan 2 Wind Power Project	Wind	Cleantech Renewable Energy 50 Corp.	Dona Remedios Trinidad, Bulacan	Bulacan	III	237.600	Nov-31	Nov-31	Changed location from San Ildefonso, San Rafael, and Doña Remedios Trinidad, Bulacan to Doña Remedios Trinidad, Bulacan
Ilocos Norte Onshore and Offshore Wind Power Project	Wind	TOTALPower, Inc.	Province of Ilocos Norte	Ilocos Norte	I	900.000	Nov-31	Nov-31	
Cavite Offshore Wind Power Project	Wind	wpd Philippines Inc.	Offshore and Onshore of Cavite and Batangas	Cavite and Batangas	III and IVA	540.000	Dec-31	Dec-31	18 September 2025 - Amended its potential capacity from 300MW to 540.000MW; The WESC No. 2021-11-190 with COR No. WESC 2021-11-190 awarded on 21 December 2021 was converted to OnWCOA No. 2025-11-006 under the Revised Omnibus Guidelines on 25 November 2025.
Abra de Ilog Wind Power Project	Wind	Mainstream Renewable Power Philippines Corporation	Baco, San Teodoro, Puerto Galera, Oriental Mindoro and Abra de Ilog, Occidental Mindoro	Occidental Mindoro	IV-B	375.000	Sep-31	Dec-31	
San Roque Onshore Wind Power Proiect	Wind	CI San Jose Corp.	Bulalacao and Mansalav, Oriental Mindoro	Oriental Mindoro	IV-B	500.000	Sep-31	Dec-31	
Bulalacao One Onshore Wind Energy Project	Wind	Viento Energy 4 Corp.	Towns of Bulalacao and Magsaysay, Occidental Mindoro	Occidental Mindoro	IV-B	330.000	Feb-32	Feb-32	Commercial Operation CY 2027 - Phase 1 (144 MW) CY 2028 - Phase 2 (186 MW)
Garchitorena Wind Power Project	Wind	Amihan Power, Inc.	Garchitorena, Lagonoy, San Jose, Presentacion, and Caramoan, Camarines Sur	Camarines Sur	V	304.000	Oct-31	Mar-32	
Presentacion 3 Wind Power Project	Wind	Amihan Power, Inc.	Presentacion and Caramoan, Camarines Sur	Camarines Sur	V	80.000	Oct-31	Mar-32	
San Jose Wind Power Project	Wind	CI NMF (PH) Corp.	San Jose City, Lupao and Carranglan, Nueva Ecija	Nueva Ecija	III	300.000	Jan-32	Mar-32	1. Securing Large Scale Grid Connection by 2028 2. Timely development of Ports 3. REPA Bankability and Performance 4. Pre-Development ECC 5. Tenurial Rights for seabed/foreshore land
Claveria Offshore Wind Farm	Wind	Domhain Earth Corp.	Provinces of Ilocos Norte and Cagayan	Ilocos Norte & Cagayan	I and II	1600.000	Feb-31	Apr-32	N.A.
Banahaw Wind Power Project	Wind	GigaWind4, Inc.	Sariaya and Tayabas City, Quezon	Quezon	IV-A	247.000	Jun-32	Aug-32	
Mindoro Offshore Wind Power Project	Wind	Vortex Offshore Wind Corp.	Onshore and Offshore of Occidental Mindoro and Offshore of Antique and Oriental Mindoro	Occidental Mindoro and Offshore of Antique and Oriental Mindoro	IV-B and VI	1000.000	Jul-32	Sep-32	
Taqkawavan Wind Farm Project	Wind	Apolaki Three Inc.	Taqkawavan, Quezon	Quezon	IV-A	300.000	Jun-32	Sep-32	- Difficulty in securing land documents
Nueva Ecija 1 Wind Power Project	Wind	First Gen Visayas Energy Inc.	Carranglan, Pantabangan, and San Jose City, Nueva Ecija	Nueva Ecija	III	100.000	Aug-32	Oct-32	
East Ecija Wind Power Project	Wind	Gigasol4, Inc.	Laur, Gabaldon, and General Tinio, Nueva Ecija	Nueva Ecija	III	420.000	Nov-32	Nov-32	
Aparri Bay Wind Power Project	Wind	Triconti Southwind Corporation	Aparri, Cagayan	Cagayan	II	600.000	Oct-32	Dec-32	- Possessory rights over the project area and foreshore area fr ECC Application (Seabed) - Delay in Municipal Endorsements
Cagayan West Offshore Wind Power Project	Wind	Giga Ace 12, Inc.	Province of Cagayan	Cagayan	II	1024.000	Dec-32	Dec-32	
132 MW Wind Power Project	Wind	Energy Logics Philippines Inc.	Vintar, Banqui, Pasuquin, Ilocos Norte	Ilocos Norte	I	132.500	Jan-33	Jan-33	
Bulalacao Wind Power Project	Wind	Amihan Power, Inc.	Bulalacao, Oriental Mindoro	Oriental Mindoro	IV-B	85.500	Sep-32	Feb-33	Feasible Connection Point
Balayan Bay Offshore Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Province of Batangas	Batangas	IV-A	750.000	Dec-32	Feb-33	

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Pangasinan-Zambales Wind Power Project	Wind	First Gen Visayas Energy Inc.	Aguilar, Bugallon, and Infanta, Pangasinan; Santa Cruz, Zambales	Pangasinan & Zambales	III	100.000	Feb-33	Feb-33	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2025. Approved Conversion of WESC No. 2023-01-250 to an OnWESC No. 2025-12-440 dated 05 February 2025
Basid Bay Offshore Wind Power Project	Wind	Vortex Offshore Wind Corp.	Province of Camarines Norte	Camarines Norte	V	600.000	Jan-33	Mar-33	
Pasacao Wind Power Project	Wind	Gigasol6, Inc.	Pasacao, Libmanan, and Pamplona, Camarines Sur	Camarines Sur	V	300.000	Jan-33	Mar-33	
Quezon-Camarines Norte Wind Power Project	Wind	Arcana Wind Energy Corp.	Guinayangan and Tagkawayan, Quezon; Santa Elena and Labo, Camarines Norte	Camarines Norte	V	400.000	Mar-33	May-33	
Offshore Luzon E-1Wind Power Project	Wind	Fuego Renewable Energy Corp.	Offshore of Sorsogon	Sorsogon	V	555.000	Mar-33	May-33	
Ilosong Wind Power Project	Wind	Ilosong Wind Corp.	Atimonan, Plaridel, Gumaca, Unisan and Lopez, Quezon	Atimonan, Plaridel, Gumaca, Unisan and Lopez, Quezon	IV-A	512.000	Jan-33	Jun-33	23 Sep 2025 - Change of potential capacity from 150MW to 512MW based on Desktop Study
Paqbilao Offshore Wind Power	Wind	Energy Oasis Generation Corp.	Offshore of Quezon	Quezon	IV-A	300.000	Apr-33	Jun-33	
Tavabas Bay Wind Power Project	Wind	Energy Oasis Generation Corp.	Province of Quezon	Quezon	IV-A	500.000	Apr-33	Jun-33	
Roxas Onshore Wind Power Project	Wind	CI San Jose Corp.	Bongabong, Roxas, and Mansalay, Oriental Mindoro	Oriental Mindoro	IV-B	1246.000	Mar-33	Jun-33	
Lian Batangas Wind Power Project	Wind	SE Renewable Energy Inc.	Lian Batangas	Batangas	IV-A	112.000	May-33	Jul-33	
Bulalacao Offshore Wind Farm Project	Wind	Domhain Earth Corp.	Offshore of Oriental Mindoro and Antique	Oriental Mindoro	IV-B	3100.000	Feb-32	Aug-33	Majority is floating
Haraya Zambales Onshore Wind Project	Wind	Haraya Wind Energy Corporation	Cabangan, Botolan and San Felipe, Zambales	Zambales	III	370.000	Jun-33	Aug-33	
Ilocos Norte CW Wind Power Project	Wind	Citicore Wind Energy Corporation	Vintar, Piddig, Sarrat, Dingras, Marcos, Laoag City, and Batac City, Ilocos Norte	Ilocos Norte	I	120.000	Jul-33	Sep-33	
Ombra Wind Power Project	Wind	Ombra Wind Energy Corp.	Dingalan, Aurora; Doña Remedios Trinidad, Bulacan; and Palayan City, Laur, General Tinio, and Gabaldon, Nueva Ecija	Nueva Ecija	III	312.500	Jul-33	Sep-33	
Pantabangan Wind Power Project	Wind	Freya Renewables Inc.	Pantabangan, Nueva Ecija	Nueva Ecija	III	156.250	Nov-33	Nov-33	Unforeseen delays in schedule.
Calabanga Wind Project	Wind	Envision Energy Philippines Corporation	Calabanga and Tinambac, Camarines Sur	Camarines Sur	V	200.000	Dec-33	Dec-33	
Gubat Wind Project	Wind	Envision Energy Philippines Corporation	Casiquiran and Gubat, Sorsogon	Sorsogon	V	190.000	Dec-33	Dec-33	
Pagsanian Wind Project	Wind	Envision Energy Philippines Corporation	Pagsanian, Lumban, Kalayaan, Cavinti and Luisiana, Laguna	Laguna	IV-A	200.000	Dec-27	Dec-33	
Mindoro Wind Power Project	Wind	Echo Wind Power Corp.	Rizal and San Jose, Occidental Mindoro and Bulalacao, Mansalay and Bongabong, Oriental Mindoro	Occidental & Oriental Mindoro	IV-B	500.000	Dec-33	Dec-33	
Paqudoud Wind Power Project	Wind	EDC Paqudoud Wind Power Corporation	Paqudoud, Ilocos Norte	Ilocos Norte	I	84.000	Feb-29	Apr-34	
Real Offshore Wind Farm	Wind	Airstream Renewables Corp.	Offshore of Quezon	Quezon	IV-A	200.000	Feb-34	Apr-34	
Gumaca-Pitooo Wind Power Project	Wind	First Gen Visayas Energy Inc.	Gumaca and Pitooo, Quezon	Quezon	IV-A	100.000	Feb-34	Jun-34	
Laguna-Quezon Onshore Wind Power Project	Wind	wpd Philippines Onshore, Inc.	Cavinti and Luisiana, Laguna and Sampaloc and Mauban, Quezon	Laguna & Quezon	IV-A	550.000	Aug-34	Oct-34	
Nueva Vizcaya-Nueva Ecija Wind Power Generation Facility Project	Wind	Great Atlantic New Energy, Inc.	Aritao and Dupax del Sur, Nueva Vizcaya; Carranglan, Nueva Ecija	Nueva Vizcaya & Nueva Ecija	III	300.000	Jun-35	Aug-35	
Legazpi Albay Wind Power Project	Wind	SE Renewable Energy Inc.	Barangay 66 – Banquerohan, Barangay 67 – Baniis, Barangay68 – San Francisco, Barangay 70 – Caobacong, City of Legazpi , Province of Albay		V	104.000	Aug-35	Oct-35	
Koala Wind Power Project	Wind	2 Barracuda Energy Corp.	Pakil, Jala-Jala, Laguna and Rizal	Laguna & Rizal	IV-A	150.000	Jan-25	TBD	
Rizal Wind Power Project	Wind	Rizal Wind Energy Corp.	Antipolo and Tanay, Rizal; General Nakar, Quezon	Quezon	IV-A	90.000	Oct-25	TBD	Formerly Under GEA-2 (Replaced by Sembrano Wind Power Project); Covered by valid WESC and COR; With approved FM on 18 June 2025 As of Aug 2025 a)Blow processing of permits despite CEPNS standing; land surveys, technical studies and stakeholder & community consultations could not proceed as planned in 2020 due to COVID-19. b)Construction of third met mast (in Cuyambay, Tanay) was also delayed due to contractor issues brought by the pandemic; met mast was completed and commissioned 24-June-2021. c)Objection letter by MGFJ despite PAMB resolution allowing conduct of technical feasibility studies within the WESC area. Project development currently on hold due to FM.
Tayabas North Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Tayabas City and Lucban, Quezon	Quezon	IV-A	144.000	Dec-25	TBD	Changed the capacity from 96 to 144 MW on 09 August 2025 TTC & TCO are based on CGRs submitted Monthly Accomplishment Report for the Month of November 2025 on 19 December 2025.
ENERGY STORAGE SYSTEM (ESS)						1451.480			
Concepcion Battery Energy Storage	Stand Alone BESS	Global Business Power Corporation	Concepcion, Tarlac	Tarlac	III	20.000	TBD	2026	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Labrador Battery Energy Storage	Stand Alone BESS	Global Business Power Corporation	Labrador, Pangasinan	Pangasinan	I	20.000	TBD	2026	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
CSFirst Green Infanta Solar Power Project BESS	IRESS	CSFirst Green Agri-Industrial Development, Inc.	Infanta and Mabini, Pangasinan	Pangasinan	I	107.320	Jan-26	Feb-26	
Aguilar Solar Power Project BESS	IRESS	Ixus Solar Energy Corp.	Aguilar, Pangasinan	Pangasinan	I	100.000	Jan-26	Mar-26	
CSFirst Green Dasol Solar Power Project BESS	IRESS	CSFirst Green Agri-Industrial Development, Inc.	Dasol, Pangasinan	Pangasinan	I	82.560	Jun-26	Aug-26	
Pillila Energy Storage Project	Stand Alone BESS	Helios Energy Storage Corp. (Former: Horus Solar Energy Corp.)	Pillila, Rizal	Rizal	IV-A	50.000	TBD	Mar-27	
Bay Energy Storage Project	Stand Alone BESS	Helios Energy Storage Corp. (Former: CAMSUR II Wind Energy Corp.)	Calauan, Laguna	Laguna	IV-A	50.000	TBD	Jun-27	
Enerhiya Central Battery Energy Storage Project	Stand Alone BESS	Megawatt Solutions Inc.	Concepcion, Tarlac	Tarlac	III	40.000	Feb-27	Jun-27	
Enerhiya Sur II Battery Energy Storage Project	Stand Alone BESS	Megawatt Solutions Inc.	Lumban, Laguna	Laguna	IV-A	40.000	Feb-27	Jun-27	
Enerhiya Sur I Battery Energy Storage Project	Stand Alone BESS	Megawatt Solutions Inc.	Lemery and Tuy, Calaca, Batangas	Batangas	IV-A	40.000	Feb-27	Jun-27	
Binga Battery Energy Storage System 2	Stand Alone BESS	SN Abolitiz Power - Benquet, Inc.	Brgy. Tinongdan, Itoqon, Benquet	Benquet	CAR	40.000	Mar-27	Jun-27	
Ambuklao Battery Energy Storage System	Stand Alone BESS	SN Abolitiz Power - Benquet, Inc.	Brgy. Ambuklao, Bokod, Benquet	Benquet	CAR	40.000	Mar-27	Jun-27	On-going permitting
Panda Energy Storage Project	Stand Alone BESS	Helios Energy Storage Corp.	Pillila, Rizal	Rizal	IV-A	150.000	TBD	Jul-27	
Binga Battery Energy Storage System Phase 3	Stand Alone BESS	SN Abolitiz Power-Benquet, Inc.	Brgy. Tinongdan, Itoqon, Benquet	Benquet	CAR	40.000	Jun-27	Sep-27	

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Cruz na Daan (CND) Battery Energy Storage System	Stand Alone BESS	Gritstone Lead Power Corporation	Balagtas Bypass Road, Mabalasbalas, San Rafael Bulacan	Bulacan	III	40.600	Jun-27	Sep-27	Main issue encountered is on acquisition of right of way. Changes in the cost of primary project components. Management has held in abeyance activities related to the project due to other pressing business considerations but GLPC will pursue the realization of the project in time.
Ambuklao Battery Energy Storage System Phase 2	Stand Alone BESS	SN Aboitiz Power - Benquet, Inc.	Brgy. Ambuklao, Bokod, Benquet	Benquet	CAR	40.000	Jun-27	Sep-27	On-going permitting
Currimao Energy Storage Project	Stand Alone BESS	Helios Energy Storage Corp. (Former: Horus Solar Energy Corp.)	Currimao, Ilocos Norte	Ilocos Norte	I	50.000	TBD	Dec-27	
Enerhiya Sur 3 Energy Storage Project	Stand Alone BESS	Megawatt Solutions Inc.	Sta. Rosa, Laguna	Laguna	IV-A	40.000	Aug-27	Dec-27	
Enerhiya Sur 4 Energy Storage Project	Stand Alone BESS	Megawatt Solutions Inc.	Cabuyao, Laguna	Laguna	IV-A	40.000	Aug-27	Dec-27	
Enerhiya Sur 5 Energy Storage Project	Stand Alone BESS	Megawatt Solutions Inc.	Calamba, Laguna	Laguna	IV-A	40.000	Aug-27	Dec-27	
Currimao Solar Power Project BESS	IRESS	Northern Sun Power, Inc.	Currimao and Pacay, Ilocos Norte	Ilocos Norte	I	91.000	Apr-28	Dec-28	
Nagsaag Battery Energy Storage	Stand Alone BESS	Global Business Power Corporation	Nagsaag, Pangasinan	Pangasinan	I	20.000	TBD	TBD	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Gumaca Battery Energy Storage Project	Stand Alone BESS	Envision Energy Philippines Corporation	Barangay Progreso, Municipality of Gumaca, Province of Quezon	Quezon	IV-A	40.000	TBD	TBD	
Lumban Battery Energy Storage	Stand Alone BESS	Global Business Power Corporation	Lumban, Laguna	Laguna	IV-A	20.000	TBD	TBD	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Laoag Battery Energy Storage	Stand Alone BESS	Global Business Power Corporation	Laoag, Ilocos Norte	Ilocos Norte	I	20.000	TBD	TBD	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Malaya Battery Energy Storage System	Stand Alone BESS	Belgrove Power Corporation	Malaya, Pililla, Rizal	Rizal	IV-A	20.000	Sep-25	TBD	
TMO Energy Storage System Project	Stand Alone BESS	Therma Mobile, Inc.	Navotas Fishport Complex, Baradero St., North Bay Boulevard, Navotas City	Metro Manila	NCR	100.000	TBD	TBD	
CNGRA Solana Hermosa BESS Project	Stand Alone BESS	Solana Energy Solutions Hermosa, Inc.	Balsik Hermosa Bataan	Bataan	III	30.000	TBD	TBD	TBD
Labo Energy Storage Project	Stand Alone BESS	Cell Power Energy Corporation	Labo, Camarines Norte	Camarines Norte	V	20.000	TBD	TBD	
Lumban Battery Energy Storage	Stand Alone BESS	Cell Power Energy Corporation	Lumban, Laguna	Laguna	IV-A	20.000	TBD	TBD	

Notes:
TBD - To be determined
Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 December 2025
IRESS - Integrated Renewable Energy and Energy Storage System

For inquiries, please contact the following:
DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com
DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph