

MINDANAO COMMITTED POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL						270.000			
Misamis Oriental 2 x 135 MW Circulating Fluidized Bed Coal Fired Thermal Power Plant	Coal	FDC Misamis Power Corporation (Formerly: FDC Utilities Inc.)	PHIVIDECE Industrial Estate, Villanueva, Misamis Oriental	Misamis Oriental	X	135.000	Dec-26	Mar-27	FDC Misamis have already secured all the necessary permits and financing for the said project and no major issues or concerns encountered as of the moment
Misamis Oriental 2 x 135 MW Circulating Fluidized Bed Coal Fired Thermal Power Plant	Coal	FDC Misamis Power Corporation (Formerly: FDC Utilities Inc.)	PHIVIDECE Industrial Estate, Villanueva, Misamis Oriental	Misamis Oriental	X	135.000	TBD	TBD	FDC Misamis have already secured all the necessary permits and financing for the said project and no major issues or concerns encountered as of the moment
OIL-BASED						56.000			
Sangali Diesel Power Plant Phase 1	Oil	Malita Power Inc.	Brgy. Sangali, Zamboanga City	Zamboanga del Sur	IX	28.000	Mar-26	Apr-26	The 1 x 28MW TM2500 Gas Turbine Generator for Phase 2 has been recommended by GE last Sept. 26, 2023, to undergo Turbine Engine repair in their shop (Italy) to replace the bearings, some components and other affected parts due to the water ingress from the stack brought by the typhoon. Tentative arrival at site of the repaired TM 2500 engine from GE depot in Italy is by July 2025. Delayed implementation of Interconnection works.
Sangali Diesel Power Plant Phase 2	Oil	Malita Power Inc.	Brgy. Sangali, Zamboanga City	Zamboanga del Sur	IX	28.000	Mar-26	Apr-26	
GEOTHERMAL						0.000			
HYDROPOWER						85.480			
Mangima Hydroelectric Power Project	Hydro	Mangima Hydro Power Corporation	Manolo Fortich, Bukidnon	Bukidnon	X	12.000	Nov-25	Jan-26	- 100% as of December 2025 - under T&C
Pulanai Hydroelectric Power Project	Hydro	Cabanglasan Hydropower Corporation	Valencia, Bukidnon	Bukidnon	X	15.000	Dec-25	Jan-26	- 100% as of December 2025 - under T&C
Maladugao River (Upper Cascade) Hydroelectric Power Project	Hydro	Investco BHPI Inc.	Katilangan & Wao, Bukidnon	Bukidnon	X	8.400	Dec-25	Feb-26	- 100% as of December 2025 - under T&C
Titunod Hydroelectric Power Project	Hydro	Euro Hydro Power (Asia) Holdings, Inc.	Kolambogan, Lanao del Norte	Lanao del Norte	X	3.600	Jul-26	Aug-26	- Certificate of Confirmation of Commerciality is under FIT System - 72.14% as of December 2025
Malitbog Hydroelectric Power Project	Hydro	Philnewriver Power Corporation	Malitbog, Bukidnon	Bukidnon	X	3.700	Sep-26	Nov-26	- 65.355% as of July 2025
Gakaon Hydroelectric Power Project	Hydro	Impasugong Energy Corporation	Impasugong, Bukidnon	Bukidnon	X	2.230	Nov-26	Dec-26	- 34% as of June 2025 - Embedded Plant - BUSECO
Silo-o Hydroelectric Power Project	Hydro	Philnewriver Power Corporation	Malitbog, Bukidnon	Bukidnon	X	3.700	Nov-26	Jan-27	- 57% as of October 2025
Mat-i 1 Hydroelectric Power Project	Hydro	Philnew Hydro Power Corporation	Claveria, Cagayan de Oro	Misamis Oriental	X	4.850	Mar-27	May-27	- 25.19% as of September 2025
Bubunawan Hydroelectric Power Project	Hydro	FGen Bubunawan Hydro Corporation	Baungon, Bukidnon	Bukidnon	X	32.000	Oct-30	Oct-30	- Certificate of Confirmation of Commerciality is under FIT System - ongoing access road
BIOMASS						0.000			
SOLAR						108.365			
Misamis Solar Power Project	Solar	FDC Green Energy Corp.	Tagoloan, Misamis Oriental	Misamis Occidental	X	17.185	Dec-25	Jun-26	Construction - 56.12% (Plant Side) / 84.7% (Transmission Line) T&C - 0% WESM Registration - 0%
Butuan City 1 Solar Power Project	Solar	Enfinity Philippine Renewable Resources Third Inc.	Butuan City, Agusan del Norte	Agusan del Norte	XIII	11.000	Oct-26	Dec-26	Construction - 30% T&C - 0% WESM Registration - 0% GEA-2
Butuan Rollforming Plant Solar PV System	Solar	Phinma Solar Energy Corporation	Butuan Premier Warehouse, Km. 4 Baan, Butuan City	Agusan del Norte	XIII	0.070	Nov-26	Dec-26	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2
Cagayan De Oro Rollforming Plant Solar PV System	Solar	Phinma Solar Energy Corporation	Cor. Malasag Road Zone 9, Cugman, Cagayan De Oro City	Misamis Oriental	X	0.110	Nov-26	Dec-26	WP Period: Dec 2023 - Dec 2028 Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0%
Tantangan Solar Power Project	Solar	Apolaki Seven Inc.	Barangay Magon, Tantangan, South Cotabato	South Cotabato	XII	80.000	Oct-26	Dec-26	Construction - 5% T&C - 0% WESM Registration - 0% GEA-2
ENERGY STORAGE SYSTEM (ESS)						228.000			
Tagum Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Tagum, Davao del Norte	Davao del Norte	XI	20.000	Dec-25	Jan-26	Contingent to the releasing of bid bulletin for the 2nd round of CSP by NGCP/For Reserve Market
Pitogo Battery Energy Storage System	Stand Alone BESS	Fort Pilar Energy, Inc.	Sitio Pitogo, Brgy. Sinunuc, Zamboanga City	Zamboanga del Sur	IX	60.000	Jan-26	Feb-26	Encountered project delays due to the implementation of community quarantine in the Philippines because of the pandemic

MINDANAO COMMITTED POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Nasipit Hybrid Energy Storage System	Stand Alone BESS	Therma Marine Inc.	Lawis, Sta. Ana, Nasipit, Agusan del Norte	Agusan del Norte	XIII	48.000	Mar-26	Apr-26	Status of Construction - 35.5% Status of Testing and Commissioning - 0%
Sangali Battery Energy Storage System	Stand Alone BESS	Fort Pilar Energy, Inc.	Sitio Malasugat, Brgy. Sangali, Zamboanga City	Zamboanga del Sur	IX	20.000	Apr-26	May-26	Encountered project delays due to the implementation of community quarantine in the Philippines because of the pandemic
Tagoloan Battery Energy Storage System Phase 2	Stand Alone BESS	SMGP BESS Power Inc.	Tagoloan, Misamis Oriental	Misamis Oriental	X	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCO on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Placer Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Placer, Surigao del Norte	Surigao del Norte	XIII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCO on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Maramag Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Maramag, Bukidnon	Bukidnon	X	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCO on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
General Santos Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	General Santos, South Cotabato	South Cotabato	XII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCO on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement

Notes:
TBD - To be determined
Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 December 2025
IRESS - Integrated Renewable Energy and Energy Storage System

For inquiries, please contact the following:
DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas,and BESS) - doe.epimb.powerprojects@gmail.com
DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph