

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL						135.000			
Palm Concepcion Coal-Fired Power Plant Unit II	Coal	Palm Concepcion Power Corp.	Brgy. Nipa, Concepcion, Iloilo	Iloilo	VI	135.000	Sep-30	Dec-30	The project was not able to secure long-term contracts due to the unavailability of viable CSP and still volatile nature of insurance premiums brought by the ongoing moratorium in coal
OIL-BASED						8.500			
Sulzer Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Paio, Lapu-lapu City, Cebu	Cebu	VII	5.500	Completed	Jun-27	NGCP has informed GMC that a re-run of the System Impact Study (SIS) and Facility Study (FS) are needed. Target commercial operation will be moved to 2nd quarter of 2027.
Caterpillar Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Paio, Lapu-lapu City, Cebu	Cebu	VII	2.000	Completed	Jun-27	
Cummins Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Paio, Lapu-lapu City, Cebu	Cebu	VII	1.000	Completed	Jun-27	
GEOTHERMAL						5.645			
Bago Binary Geothermal Power Plant (formerly Northern Negros Geothermal Project)	Geothermal	Energy Development Corporation	Brgy. Mailum, Bago, Negros Occidental	Negros Occidental	NIR	5.645	September 2026	Dec-26	Ongoing repair and replacement of damaged equipment. Revised Work Program was approved dated 01 October 2025, updating the T&C and COD target.
HYDRO						19.970			
Igbulo (Bais) Hydroelectric Power Project	Hydro	Century Peak Energy Corporation	Igaras, Iloilo	Iloilo	VI	8.100	2026	2026	- For Testing and Commissioning - Awaiting for the approval of PCATC
Bao Hydroelectric Power Project	Hydro	LEYECO V	Kanangga, Leyte	Leyte	VIII	2.000	2026	2026	- Embedded Plant - LEYECO V - 66.25% as of September 2025 - Right-of-Way issue (ongoing expropriation)
Binahaan Hydroelectric Power Project	Hydro	Dumduma Bacoy Power Corporation	Jaro, Leyte	Leyte	VIII	4.570	Dec-27	Dec-27	- 24.42% as of June 2025
Binalbagan 1	Hydro	Almana Power Corporation	Canlaon City, Negros Oriental	Negros Oriental	NIR	5.300	2026	2026	- Certificate of Confirmation of Commerciality is under FIT System - 19% as of September 2025
BIOMASS						44.000			
8 MW Biomass Cogeneration Plant (Expansion Project)	Biomass	Central Azucarera de San Antonio	Passi City, Iloilo	Iloilo	VI	8.000	Oct-25	May-26	- 100% completed construction of the additional 8-MW capacity. - Completed GCT of the 8MW additional capacity on 15 April 2024. - With issued FCATC on 10 April 2025; - Awaiting release of PAO/COC to ERC.
70-MW Biomass Cogeneration Plant (30-MW Expansion Project)	Biomass	Victorias Milling Company, Inc.	Victorias City, Negros Occidental	Negros Occidental	NIR	30.000	May-26	May-26	-Waiting result of review of the Facility Study (22 November 2025 - Application) -Awaiting confirmation from IEMOP for WESM reg for feedback power -Awaiting FCATC -Awaiting for NGCP scheduled the T&C / energization as load
3 MW Biomass Cogeneration Power Plant Project (3 MW Phase 1)	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	Negros Oriental	NIR	3.000	Oct-25	TBD	- Operational for own-use of its Phase I (3MW) - 98% completed construction of its interconnection facility. - Ongoing evaluation of request for Forced Majuere
3 MW Biomass Cogeneration Plant Project (Phase 2: 3MW)	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	Negros Oriental	NIR	3.000	Oct-25	TBD	- 85% project completion of Phase II; construction activities is expected to commence in 2nd quarter 2025. - Ongoing evaluation of request for Forced Maiuere
SOLAR						611.070			
Taft Solar Power Project	Solar	Taft Solar Energy Corporation	Taft, Eastern Samar	Samar	VIII	17.500	Dec-25	Jan-26	Construction - 99% T&C - with PCATC as load and generator WESM Registration - 0% COC Application - 0%
Vista Alegre Solar Power Project	Solar	Amatera Renewable Energy Corporation	Bacolod City, Negros Occidental	Negros Occidental	NIR	50.100	Aug-25	Jan-26	Construction - 99.15% T&C - 100% WESM Registration - 0% COC Application - 0% with issued FCATC and GUCT
1MW SAMELCO - Calbayog Solar Power Project	Solar	Samar I Electric Cooperative, Inc.	Carayman, Calbayog	Samar	VIII	1.050	Mar-25	Mar-26	Construction - 100% T&C - 95% WESM Registration - 0% COC Application - 40% Reported challenge in COC application, e.g., preparation of agreement for ER1-94 as one of the requirement of COC application. Waiting for Final Schedule from GenDiesel and NPC to Turn-Over
1MW SAMELCO II - Paranas SPP	Solar	Samar II Electric Cooperative, Inc.	Paranas, Samar	Samar	VIII	1.050	Apr-25	Mar-26	Construction - 94% T&C - 85% WESM Registration - 0% COC Application - 0% Delayed in project construction due to delay in delivery of materials. Reported challenge in COC application, e.g., preparation of agreement for ER1-94 as one of the requirement of COC application. WP Period: Feb 2023 - Feb 2028

VISAYAS COMMITTED POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
San Isidro Solar Power Project (Phase 1)	Solar	San Isidro Solar Power Corp.	San Isidro, Leyte	Leyte	VIII	112.000	Oct-25	Apr-26	Construction - 99.49% T&C - 85% WESM Registration - 0% COC Application - 0% Phase 1 WP Period: Dec 2022 - Dec 2027
Bacolod Solar Power Project	Solar	Negros PH Solar Inc.	Bacolod City, Negros Occidental	Negros Occidental	NIR	117.120	Mar-26	Jun-26	Construction - 57.07% T&C - 0% WESM Registration - 0% COC Application - 0% WP period: Mar 2023 - Feb 2028 Phase 1
Cadiz City Solar Power Project	Solar	Puente Al Sol Inc.	Cadiz City, Negros Occidental	Negros Occidental	NIR	96.000	May-26	Aug-26	Construction - 97% T&C - 0% WESM Registration - 0% COC Application - 0%
San Isidro Solar Power Project (Phase 2)	Solar	San Isidro Solar Power Corp.	San Isidro, Leyte	Leyte	VIII	112.000	Apr-26	Oct-26	Construction - 99.06% T&C - 0% WESM Registration - 0% COC Application - 0% Phase 2 WP Period: Dec 2022 - Dec 2027
Ajuy 1 Solar Power Plant Project	Solar	Joy-Nostalg Solaris Incorporated	Brgy. Tipacla, Ajuy Iloilo	Iloilo	VI	14.000	Feb-26	Nov-26	Construction - 30% T&C - 0% WESM Registration - 0% GEA-2
Bacolod Rollforming Plant Solar PV System	Solar	Phinma Solar Energy Corporation	Tacloban City, Leyte	Leyte	VIII	0.120	Nov-26	Dec-26	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Cebu Rollforming Plant Solar PV System	Solar	Phinma Solar Energy Corporation	Pagutlan, Tayud, Consolacion, Cebu	Cebu	VII	0.130	Nov-26	Dec-26	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Luca Solar Power Project	Solar	Apolaki Eight Inc.	Barangay Luca, Ajuy, Iloilo	Iloilo	VI	40.000	Sep-26	Dec-26	Construction - 0% T&C - 0% WESM Registration - 0% GEA-2 With earlier Target COD: Sep 2026 Target COD as per the GEA DCD
Silay 2a Solar Power Project	Solar	Citicore Solar Negros Occidental 2, Inc.	Silay City, Negros Occidental	Negros Occidental	NIR	30.000	Jul-26	Dec-26	Construction - 88% T&C - 0% WESM Registration - 0% GEA-2
Silay 2b Solar Power Project	Solar	Citicore Solar Negros Occidental 2, Inc.	Silay City, Negros Occidental	Negros Occidental	NIR	20.000	Jul-26	Dec-26	Construction - 89% T&C - 0% WESM Registration - 0% GEA-2
WIND						619.560			
Nabas Wind Power Project	Wind	PetroWind Energy Inc.	Nabas and Malay, Aklan	Aklan	VI	13.560	Aug-25	Feb-26	100% Overall Completion:

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Gemini Wind Power Project	Wind	Gemini Wind Energy Corp.	San Isidro, Northern Samar and Calbayog City, Samar	Northern Samar and Samar	VIII	304.000	Nov-26	Dec-26	Under GEA-2 (Offered capacity of 200.000MW); Covered by valid WESC and COR. Under Pre-development Stage It can be noted that last 22 August 2024, GWEC applied for a new clearance for SIS but was denied last 30 August 2024 as their capacity is originally 200.000MW but on their application it becomes 304.000MW. GWEC was advised to provide in formal writing if they really intent to amend their capcity. With request for an increase in project capacity from 200.000 MW to 304.000 MW. dated 25 Sep 2024 GWEC submitted document, the request for capacity amendment from 200.000MW to 304.000MW is acceptable and has been reflected in the database. Also, based on GWEC's August 2024 - Monthly report their target testing and commissioning date becomes November 2026 from October 2026.
Iloilo CW 1 Wind Power Project	Wind	Citicore Wind Iloilo 1 Inc.	Maasin, Alimodian, Leon, San Miguel, Oton, and Tigbauan, Iloilo	Iloilo	VI	152.000	Nov-26	Dec-26	Under GEA-2 (Offered capacity of 152.000MW); Under Pre-Development Stage On 19 September 2024, the assignment of WESC from Citicore Wind Energy Corporation (CWEC) to Citicore Wind Iloilo 1Inc. (CWI1I) was approved; On 28 January 2025, the assignment of the Green Energy Auction (GEA) Certificate of Award (COA) No. GEA2-W2023-10-010 from CWEC to CWI1I was approved.
Bago Wind Power Project	Wind	Bago-Negros Energy Corporation	Bago City , Negros Occidental	Negros Occidental	NIR	150.000	Oct-28	Aug-28	Under GEA-2 (Offered capacity of 150.000MW); Under Pre-development Stage; On 27 November 2024, the assignment of WESC from FirstMaxpower International Corporation (FMIC) to Bago-Negros Energy Corporation (BNEC) was approved. Still does not have a request for the assignment of GEA COA from FMIC to BNEC. With approved assignment of GEA COA from FMIC to BNEC. Extension of DCD from 26 December 2026 to 26 August 2028
ENERGY STORAGE SYSTEM (ESS)						349.900			
Tabango Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Tabango, Leyte	Leyte	VIII	40.000	Mar-24	Jan-26	Contingent to the releasing of bid bulletin for the 2nd round of CSP by NGCP/For Reserve Market
Panay Battery Energy Storage Power Plant	Stand Alone BESS	SPC Island Power Corporation	Brgy. Tabugon, Dingle, Iloilo	Iloilo	VI	49.900	May-26	Jun-26	1. Market Condition 2. SIS/FS Completion 3. ECC Issuance
Bohol Battery Energy Storage Power Plant	Stand Alone BESS	SPC Island Power Corporation	Brgy. Dampas, Tagbilaran City, Bohol	Bohol	VII	30.000	May-26	Jul-26	1. Market Condition 2. SIS/FS Completion 3. ECC Issuance
Dingle Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Dingle, Iloilo	Iloilo	VI	20.000	Aug-26	Feb-27	Contingent to the releasing of bid bulletin for the 2nd round of CSP by NGCP/For Reserve Market
Northern Negros Energy Storage System	Stand Alone BESS	Energy Development Corporation	Brgy. Mailum, Bago, Negros Occidental	Negros Occidental	NIR	30.000	Nov-29	Dec-29	
Samboan Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Samboan, Cebu	Cebu	VII	20.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Compostela Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Compostela, Cebu	Cebu	VII	20.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Nabas Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Nabas, Antique	Antique	VI	20.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Calbayog Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Brgy. Carayman, Calbayog, Samar	Samar	VIII	20.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Tabango Battery Energy Storage System Phase 2	Stand Alone BESS	SMGP BESS Power Inc.	Tabango, Leyte	Leyte	VIII	20.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Toledo Battery Energy Storage System Phase 2	Stand Alone BESS	SMGP BESS Power Inc.	Toledo City, Cebu	Cebu	VII	20.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement

VISAYAS COMMITTED POWER PROJECTS
As of 31 December 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
San Carlos Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	San Carlos City, Negros Occidental	Negros Occidental	NIR	20.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Mactan Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Mactan, Cebu	Cebu	VII	20.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Ubay Battery Energy Storage System Phase 2	Stand Alone BESS	SMGP BESS Power Inc.	Ubay, Bohol	Bohol	VII	20.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement

Notes:
TBD - To be determined
Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 December 2025
IRESS - Integrated Renewable Energy and Energy Storage System

For inquiries, please contact the following:
DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas,and BESS) - doe.epimb.powerprojects@gmail.com
DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph